

UIRF Projects - Status Report							
23-Dec-16							
Project Name	Project No.	Description/Scope of Work	Stage	Dollars Allocated	Construction Estimate	Status	
Bar Harbor Sidewalks	440005-100039	On the west side, walk will be installed from the existing sidewalk to Mock Road. On the east side, walk will be installed from Brocton Road to Mock Road.	Completed	\$ 170,000	Included with Brentnell Sidewalks Phase 1 (440005-100041)	Designed with Brentnell Phase 1 as one project. Stormwater detention BMPs added. Bids came in \$200,000 higher than estimated but includes Bar Harbor, Brentnell and Woodland dwr A. Minor punch list items to be completed by end of November 2015. Jon Koester is PM (8125).	
Brentnell Sidewalks - Phase 1	440005-100041	Construct concrete sidewalk and replace curbs on the east side of Brentnell from 150' south of Toni to Delavan, curb replacement on the west side of Brentnell to be constructed via another City project. Construct concrete sidewalk on the north and south sides of Delavan Drive from Brentnell to the existing walk .	Completed	\$ 425,000	\$ 1,100,000	A water line project on Brentnell has caused this project to be split into 2 phases. Designed with Bar Harbor Sidewalks as one project. Stormwater BMPs added to scope. Resurfacing project replaced curbs on west side - removed from scope. Jon Koester is PM (8125). Bids came in high, increased cash needed by \$200,000 for a total of \$1.1M for Bar Harbor, Brentnell and Woodland dwr A. Minor punch list items will be completed by end of November 2015.	
Brentnell Sidewalks - Phase 2 and Mock Road Sidewalks	440005-100042	Construct concrete sidewalks on both sides of Brentnell from Delavan to Mock, on the south side of Mock Road from Brentnell to the existing walk approximately 195' to the east and on the south side of Mock from the existing walk approximately 625' west of Bar Harbor Road to Bar Harbor Road.	Completed	\$ 120,000	\$ 247,939	Jon Koester is PM for DPS (8125). Stormwater BMPs added to scope. DPS plans are signed. Project awarded to Strawser Paving on 10/26/15. Construction to begin 3/1/16.	
Clintonville Crosswalks	440005-100004	Construct brick crosswalks: 3 legs at Morse and High, 2 legs across High at High and Hollenback. Also, 2 intersections proposed previously: Henderson and High and Dominion and High.	Design - Stage 3	\$ 550,000	\$ 550,000	Design kick-off meeting held 4/13/2015. Construction is scheduled to start in 2017. Matt Lorenz is PM (5109).	

UIRF Projects - Status Report							
23-Dec-16							
Project Name	Project No.	Description/Scope of Work	Stage	Dollars Allocated	Construction Estimate	Status	
Clintonville Medians	440005-100004	Traffic study to determine feasibility and locations of planted medians on High Street and Indianola (completed). Also, construction of 1 median on High Street and 1 median on Indianola.	Design - Stage 3	\$ 300,000	\$ 300,000	Clintonville Area Commission approved medians at two locations, one on High Street at Orchard/Dunedin and one on Indianola between Melrose and Milford. Design kick-off meeting held 4/13/2015. Construction is scheduled to start in 2017 once Maintenance Agreements are in place. Matt Lorenz is PM (5109).	
Deshler Park Alley Improvements	DOD will contribute to Citywide Alley Rehab project	Repave alleys in Deshler Park neighborhood (from Deshler to Frebis and between Miller and Lockbourne).	Completed	\$ 97,500	\$ 97,500	Work is completed. Tim Baker is contact (7458).	
Deshler Park Resurfacing	DOD to contribute to Citywide Resurfacing	Resurface Geers from Whittier to Deshler.	Completed	\$ 100,000	\$ 100,000	Included in the 2014 Resurfacing Program. Paul Chilton for updates.	
Driving Park Alley Improvements	DOD will contribute to Citywide Alley Rehab project	Repave alleys in the Driving Park neighborhood bounded by I-70 on the north, Whittier on the south, N&S railroad on the east and Studer on the west.	Completed	\$ 200,000	\$ 87,587	Work on surface treatment started later in 2015 once utility work was completed. Work is completed. Tim Baker is contact (7458). Ord 2450-2014.	
East Columbus Alley Improvements	DOD will contribute to Citywide Alley Rehab project	Repave alleys in the East Columbus neighborhood/Krumm Park bounded by I-670 on the north, Bexley on the south, Stelzer on the east and I-670 on the west.	Completed	\$ 390,000	\$ 148,000	Alleys received surface treatment fall of 2013. Total cost is \$148,000 so \$242,000 goes back into UIRF pot for overruns in other projects.	

UIRF Projects - Status Report							
23-Dec-16							
Project Name	Project No.	Description/Scope of Work	Stage	Dollars Allocated	Construction Estimate	Status	
Eastgate Garden Resurfacing	DOD to contribute to Citywide Resurfacing	Resurface Merryhill Drive between Chatfield and N Greenway including new curb ramps. Resurface Sherborne Drive from Clifton to N Greenway including new curb ramps.	Completed	\$ 240,000	\$ 240,000	Included in the 2014 Resurfacing Program. Paul Chilton providing updates.	
Eastmoor Curb Replacement	DOD to contribute to Curb Repair Contract	Spot replacement of crumbled curbing on Bexley Park, Bryden Road, Sherwood and Enfield. New curbs on Hampton from Main Street to Fair Avenue.	Completed	\$ 255,000	\$ 255,000	These areas were included in the 2013 Curb Repair Contract. Work was completed by the end of summer 2014. Ord 2166-2013 passed Council for \$255,000. Paul Chilton for updates.	
Grandview Avenue Sidewalks		Construct new sidewalk on the east side of Grandview Avenue between 5th Avenue and King Avenue.	Completed	\$ 85,000	\$ -	This project was constructed and paid for by DOMO. Completed in November 2013.	
Hanford Village Sidewalk and Curbs	440005-100043	Construct new sidewalk on the west side of Alum Creek Drive from Livingston Avenue to Hanford Village Park and on Gault Street between Nelson and Alum Creek Drive. Added a 2015 project to repair neighborhood curbs.	Completed	\$ 250,000	\$ 645,496	Beacon signal added \$125,000 to project cost. Replacement trees added \$10,000. Added connection at Bowman. Design by CEC. New curbs in the neighborhood (2015) has been added to the scope of work and added \$150,000 to total. Construction to start in spring 2016. PM is Carl Walters (7858).	
Livingston Avenue Corridor	DOD will contribute to DOMO project	Livingston Avenue corridor from Rhoads to Nelson. Determine feasibility of median, traffic signal relocation and bike boulevard from Children's to Rec Center.	On Hold	\$ 50,000	\$ 50,000	Originally included this project in a larger project on Livingston looking at road diet options. Put on hold due to I-70/71 and future roadwork on Livingston associated with Childrens'. Will look at installing a median and relocating a traffic signal and possibly a bike boulevard between Children's and Driving Park Rec Center. Nick Popa is contact (0543).	

UIRF Projects - Status Report							
23-Dec-16							
Project Name	Project No.	Description/Scope of Work	Stage	Dollars Allocated	Construction Estimate	Status	
Northeast Curbs & Sidewalks	440005-100044	Repair curbs on Dawnlight Avenue between Mock and Minnesota to correct drainage system. Also, construct new curbs and sidewalk on the SE corner of Woodland and Minnesota.	Ready for Construction	\$ 320,000	\$ 800,000	Will mill roadway edges, install new curbs and add some new inlets. Adding new sidewalk in front of school. Will replace sidewalk panels abutting new driveway aprons where needed. Cost increased to \$800,000. Will do pavement reclamation, research put design on hold temporarily. Construction most likely in 2017. Jon Koester is PM (8125).	
Short North Parking Study	440005-100040	Study to determine current and future parking needs. Signage enhancements to existing parking lots will not be funded.	Completed	\$ 250,000	\$ 250,000	Nelson-Nygaard is consultant, subs are EMHT, MKSK, Walker. Kick-off meeting held in December 2013. First public meeting held on March 13, 2014, second in July. Draft report has been reviewed. Meeting with stakeholders and an open house were held to review final recommendations. Working on finalizing report. Amanda Ford is PM (6460).	
Smith Road Sidewalks & Resurfacing	440005-100046	Construct new sidewalks on both sides of Smith Road and resurface Smith Road from Lockbourne to Fairwood.	Ready for Construction	\$ 500,000	\$ 816,829	Public meeting held March 31. A multi-department project that will construct sidewalks with catch basins at each property and maintains existing parking. Design started on 11/4/13. UIRF share of project cost will be around \$800,000 plus an additional \$330,000 for row acquisition. Contributed \$91,829 towards design (DPU design contract). Construction likely to start 3/1/17. DPU's stormwater work has started. Mike Griffith (2416) is the lead PM (DOSD), Jon Koester is DPS PM (8125).	

UIRF Projects - Status Report							
23-Dec-16							
Project Name	Project No.	Description/Scope of Work	Stage	Dollars Allocated	Construction Estimate	Status	
Taylor Avenue Streetscape	440005-	New curbs, sidewalks and street trees on the east side of Taylor from Mt. Vernon to Maryland.	Completed	\$ 676,095	\$ 676,095	Completed seeding, mulching, and concrete joint fill in spring 2014. Cristina Parady is PM (5463).	
Third Street/German Village	440005-100047	Preliminary engineering of sidewalk and street improvements on Third Street from Livingston to Schiller Park.	Completed	\$ 500,000	\$ 499,700	NTP issued on 2/4/14. Kickoff meeting on 2/21/14. OHM is the consultant, fee estimated at \$499,700. GVS scheduled a walk-through with the consultant on 4/8/14. Schedule shows study to take 18 months. Attended a staff workshop on 8/25/14. Stakeholder meeting scheduled for March 31. Must determine City policy re brick streets and sandstone curbs. Mark and I met with Shiloh on 1/15/15 and 4/8/15 to discuss. She will get community input. They are considering an assessment to finance improvements. Matt Lorenz is PM (5109).	
Whittier Street Curb Ramps	DOD to contribute to Citywide Resurfacing and Curb Repair Contract	Construct curb ramps on Whittier St at Wilson, Oakwood, S 22nd, Carpenter, S 18th, S 17th, Ann St and Wager St.	Completed	\$ 145,000	\$ 145,000	Curb ramps at South 18th Street, Ann Street and Wager Street completed 11/18 as part of the 2013 Resurfacing program. Curb ramps at Wilson, Oakwood, South 22nd Street, Carpenter and South 17th Street were constructed as part of the 2014 City-wide Curb Ramp program from May 26 to August 21, 2015. Working through Jim Christian.	

UIRF Projects - Status Report							
23-Dec-16							
Project Name	Project No.	Description/Scope of Work	Stage	Dollars Allocated	Construction Estimate	Status	
Woodland Park Sidewalks	440005-100045	Construct concrete sidewalks at the following locations: The west side of Brunson from Broad to Long, east side of Monypenny from Broad to Long, west side of Monypenny from Broad to bus stop, south side of Clifton from existing walk 100' east of Woodland to the alley, north side of Greenway from the existing walk 25' east of Centab Dr to the RR bridge and from the RR bridge to the existing walk 50' east of the RR bridge, west side of Parkwood from the existing walk 170' north of Emerald to Maryland, south side of Maryland from Taylor to the existing walk at Woodland and west side of Sunbury from Maryland to the bus stop 275' north of Maryland.	Ready for Construction	\$ 400,000	Dr A \$250,000 Dr E \$440,000	Project split between Dr A 1765 and Dr E 3106 plans. Dr A 1765 contains Parkwood, Sunbury, Greenway, and Brunson and was bid in 2015 with Bar Harbor/Brentnell phase1. Dr E 3106 contains Maryland, Monypenny, and Clifton. Dr E 3106 stormwater BMP was required, variance required minor plan revisions that took a few months to complete. Signed plans are complete, construction to start in 2017. Jon Koester is PM (8125)	
DPS TOTAL				21 PROJECTS	\$ 6,023,595	\$ 7,009,147	
Dennison Place Lighting Phases 2 & 3	440007-100000	Decorative lighting on remaining interior streets of Dennison Place. Install teardrop fixtures on 5th between Neil and High, King between Olentangy River Bridge and High and Neil between 5th and King.	Completed	\$ 300,000	\$ 216,711	Legislation passed Council on 1/27/15 (0089-2015). Construction started in March 2015. Progress meetings ongoing, held every other Monday.	
Jefferson Avenue Street Lighting	530801-100007	Decorative lighting on Jefferson Avenue between Broad and Long Streets. The Jefferson Center for Learning and the Arts.	Completed	\$ 200,000	\$ 108,888	Construction started March 24, 2015. \$25,991 for design through AEC (0846-2014). Progress meetings ongoing. Chris Vogel is contact (6963). Ice cream social held July 16 when project was completed.	
Livingston Avenue Street Lighting	440007-100006	Decorative lighting on Livingston Avenue from Fairwood to Alum Creek Drive.	Design	\$ 300,000	\$ 390,326	Construction date is 2017. \$23,932 for design through AEC (0848-2014). Chris Vogel is contact (6963).	

UIRF Projects - Status Report							
23-Dec-16							
Project Name	Project No.	Description/Scope of Work	Stage	Dollars Allocated	Construction Estimate	Status	
McCutcheon Road Street Lighting	440007-100007	Add street lights on McCutcheon from Stelzer to Sunbury.	Design	\$ 120,000	\$ 195,030	Estimated construction date is 2018 after sidewalk is built. \$19,021 for design through AEC (2540-2013). Coordinating with DPS sidewalk project in same location (will be built before lighting). Working through storm water issues. Richard Ortman is PM for sidewalks (5465). Scott Wolfe is the contact for lighting (724-4351).	
South Linden Alley Lighting	440007-100005	Install alley lighting on all South Linden alleys bounded by Hudson (N), Windsor Ave (S), Billiter Blvd. (E), and I-71 (W).	Completed	\$ 820,000	\$ 365,456	Project is completed. Ord 2009-2014 to expend construction funds to Council on 9/29. Chris Vogel is contact (6963).	
Southeast Lions Park Perimeter Lighting	440007-100008	Decorative lighting around Southeast Lions Park	Design	\$ 150,000	\$ 143,273	Construction date is 2017. \$26,877 for design through AEC (0847-2014). Chris Vogel is contact (6963).	
POWER TOTAL			6 PROJECTS	\$ 1,890,000	\$ 1,419,684		
Deshler Park Walking Path	440006-100000	Walking path in Deshler Park and enhancement of landscaping.	Completed	\$ 60,000	\$ 60,000	Trees planted in April on Arbor Day. Loop walk and benches installed September 2013. Deshler Park Garden Club has requested more benches in the future. Mollie O'Donnell is contact (3308).	
Franklinton Medians Trees	440006-100000	Plant trees in the medians on W Park between Broad and Sullivant, Dakota between Broad and Rich and Guilford from Broad to Cable.	Completed	\$ 15,000	\$ 8,385	Completed June 2014. Total expenditure was \$8,385. Joe Sulak is PM (6648).	

UIRF Projects - Status Report							
23-Dec-16							
Project Name	Project No.	Description/Scope of Work	Stage	Dollars Allocated	Construction Estimate	Status	
Glen Echo Park Walkway	440006-100000	Connect Glen Echo Park walkway to the steps at the bridge on Indianola that spans the ravine.	Planning	\$ 25,000	\$ 25,000	Maureen Lorenz met with consultants for recommendations. Held meeting with all involved groups. Walkway construction will set off erosion. Added more drainage inlets on bridge. Considering other options. Indianola bridge replacement will include stairs to ravine.	
Hanford Park Improvements	440006-100000	New play equipment, walking path and trees in Hanford Park.	Completed	\$ 200,000	\$ 200,000	CRPD has purchased corner lot and 2nd lot. HOA approved plan for improvements. Demolition in fall 2015, construction complete by May 2016. Mollie O'Donnell is contact (3308).	
Iuka Ravine Park Improvements	440006-100000	Park improvements to ameliorate bank erosion in Iuka Ravine. Use a consultant design for invasive removal, slope restoration and reforestation.	Completed	\$ 80,000	\$ 80,000	Completed fall of 2015. Bank stabilization complete. Worked with Greg Maynard on planting plan and installation. City to contract pruning and shrub plantings. Group did volunteer invasive removals fall 2014 with CRPD. Mollie O'Donnell is contact (3308).	
Kenlawn Park Enhancements	440006-100000	Park and playground improvements to Kenlawn Park to include shelter house, play equipment and site furnishings.	Completed	\$ 125,000	\$ 177,825	Survey complete. Shelter demolished. Play equipment in. Ord 0401-2014. Stopped paving work to complete CC plan required due to stormwater issues re connector walk. Need to add retention basin, catch basin. Structures ordered, shelter house in. All complete except for color coating of the asphalt which will occur in June 2015. Justin Loesch is the PM (4-3004).	
Little Broad Street Park Island	440006-100000	Remove understory honeysuckle, poison ivy, dead trees and debris and landscape with native shrubs and trees.	Completed	\$ 40,000	\$ 135,000	Installed end of May 2013. With rains, very green and growing. Had to allocate an additional \$60,000 to complete all islands. Mollie O'Donnell is contact (3308).	

UIRF Projects - Status Report							
23-Dec-16							
Project Name	Project No.	Description/Scope of Work	Stage	Dollars Allocated	Construction Estimate	Status	
Martin Park Improvements	440006-100000	Improve Martin Park with walkway, benches, trees, fencing and playground equipment.	Completed	\$ 125,000	\$ 137,500	Ord 2221-2013 for \$137,500. Have had vandalism issues since park installed. Mollie O'Donnell is contact (3308).	
Olentangy River Area Understory Trees	440006-100000	Planting understory trees to reduce storm water runoff into the Olentangy River.	Completed	\$ 10,000	\$ 10,000	To Council in October (2417-2013). LOUA spent Cols Fndtn grant in 2013, spent UIRF funds in 2014. Planted 26 trees in the fall of 2014. Chad Hoff is PM (5649).	
Olentangy Trail Completion	440006-100000	Complete construction of the last leg of the Olentangy Trail between Harrison Park and Trail and the Goodale Street/315 Bike Bridge and Rails to Trails connector.	Planning	\$ 375,000	\$ 375,000	Private owner sold property, new owner receptive to completing Olentangy Trail. Discussions ongoing with new owner. Brad Westall is R&P contact.	
Sharon Heights High Street Trees	440006-100000	Street trees along both sides of High Street from Morse Road to the Worthington border.	Completed	\$ 30,000	\$ 22,571	Planted 51 trees (\$17,000) in fall 2013. Phase 2 tree planting in Sharon Meadows Park additional \$4,875. Total expenditure is \$22,571. Joe Sulak is PM (6648).	
Smith Park Boardwalk	440006-100000	Completion of boardwalk in Smith Park.	Completed	\$ 50,000	\$ 44,000	Construction complete. (Ord 0678-2013). Mollie O'Donnell is contact (3308).	
Smith Road Park Shelter House	440006-100000	Construct Smith Road Park shelter house with tables and benches.	Completed	\$ 75,000	\$ 79,200	Constructed in summer 2014. Ord 2220-2013 for \$79,200. Mollie O'Donnell is contact (3308).	
Westgate Park Harder Lake Cleaning and Enhancements	440006-100000	Harder Lake cleaning and repair, new landscaping, seating and additional aeration.	Completed	\$ 300,000	\$ 300,000	Using CIP funds to complete. Pond has been cleaned and filled . Addition of path around pond and landscaping occurred in early 2015. Ord 1252-2014. Jeff Anderson is PM (3307).	
R & P TOTAL			14 PROJECTS	\$ 1,510,000	\$ 1,654,481		
UIRF TOTAL			41 PROJECTS	\$ 9,423,595	\$ 10,083,312		