

North Central | Endorsed Urban Infrastructure Recovery Fund (UIRF) Plan

The following table is the endorsed Urban Infrastructure Recovery Fund (UIRF) Plan for the North Central area for the period from 2015 -2019. See www.columbus.gov/planning/uirf for more information.

Based on the allocation of UIRF funds by community, no funds remain for the 2015-2019 funding period for the North Central area.

UIRF staff make every effort to keep the information in this report up to date, but all information provided is subject to change. Status report definitions and other important information are provided below the status report chart.

UIRF funding allocations are maintained by UIRF area. That being said, UIRF funding allocations are made to build the endorsed project and does not represent a funding entitlement for that community.

UIRF Project Status Report (2015-2019)

North Central

Project Type	Project Name	UIRF Area	UIRF ID	Project Description	Community Phase	Project Phase	Estimated Construction Year	Community Notes	Endorsed Plan Cost Estimate
Curb Ramp	Mock Rd/Woodland Ave Curb Ramps	North Central	2080	Woodland Ave and Mock Rd, provided sidewalk is extended to intersection.	Endorsed	Planning/Scoping	2019	11/3/16. To be completed with Mock Road Sidewalk	\$10,000
Curb Ramp	Mock Rd/Jermain Dr Curb Ramps	North Central	2081	Jermain Dr and Mock Rd, provided sidewalk extension.	Endorsed	Planning/Scoping	2019	11/3/16. To be completed with Mock Road Sidewalk	\$10,000
Curb Ramp	E Fifth Ave Curb Ramps	North Central	2082	E Fifth Ave from Woodland Ave to I-670 will get curb ramps where they currently don't exist.	Endorsed	Completed	2016	11/3/16. Under construction. Estimated completion in spring 2017	\$80,000
Curb Repairs	Dubay Avenue Curb Repair	North Central	2074	Replacement or repair along length of Dubay Ave.	Endorsed	Design	2019	Public service in the process of developing a City wide policy on curb repair	\$5,000
Curb Repairs	Meadowdale Ave Curb Repair	North Central	2076	Replacement or repair along length of Meadowdale Ave.	Endorsed	Design	2019	Public service in the process of developing a City wide policy on curb repair	\$65,000
Curb Repairs	Wellington Blvd Curb Repair	North Central	2075	Wellington Blvd south of Leonard Ave.	Endorsed	Design	2019	Public service in the process of developing a City wide policy on curb repair	\$45,000
Curb Repairs	Jermain Dr Curb Repair	North Central	2071	Jermain Dr from Woodland Ave to where it becomes Middlehurst Dr, then Middlehurst Dr from Jermain Dr to Marston Rd.	Endorsed	Design	2019	Public service in the process of developing a City wide policy on curb repair	\$60,000
Curb Repairs	E Fifth Ave Curb Repair	North Central	2072	E Fifth Ave from I-670 to Joyce Ave (spot repair).	Endorsed	Design	2019	Public service in the process of developing a City wide policy on curb repair	\$225,000
Curb Repairs	Lisa Dr Curb Repair	North Central	2073	Replacement or repair along length of Lisa Dr.	Endorsed	Design	2019	Public service in the process of developing a City wide policy on curb repair	\$15,000
Curb Repairs	E Maynard Ave Curb Repair	North Central	2077	E Maynard Ave from Bancroft St to Joyce Ave.	Endorsed	Design	2019	Public service in the process of developing a City wide policy on curb repair	\$55,000
Curb Repairs	Joyce Ave Curb Repair	North Central	2079	Joyce Ave from E Fifth Ave to the alley south of E Fifth Ave.	Endorsed	Design	2019	Public service in the process of developing a City wide policy on curb repair	\$10,000
Park improvements	North Central Park Improvements	North Central	2069	Amvet Village complete park rehabilitation. Replacement of playground, new recreational facilities (half-court basketball), new shelter and a new entry path	Endorsed	Completed	2017	10/24/17. Completed	\$200,000
Sidewalk	Woodward Ave Sidewalks	North Central	2059	Woodward Ave between Sunbury Rd and Woodland Ave - sidewalks Northside.	Endorsed	Design	2019	3/3/17. Project possibly pushed back to 2019. DPU project ongoing	\$365,000
Sidewalk	Mock Rd Sidewalks	North Central	2060	Mock Rd from Parkwood Ave to Brentnell Ave will receive sidewalks on the Southside.	Endorsed	Planning/Scoping	2019	11/3/16. Design phase this winter. Sidewalks from Bar Harbor to Brentnell was constructed with 2012 UIRF funding.	\$465,000
Street and other trees	North Central Trees	North Central	2083	Street trees as recommended by City Forester.	Endorsed	Endorsed	2019	(blank)	\$50,000
Street lighting - standard	North Central Standard Lighting	North Central	1938	Project consists of providing street lighting to areas with no current lighting.	Endorsed	Design	2018	11/3/16. Still on course for construction in 2018	\$250,000
Grand Total									\$1,910,000

UIRF Project Status Report (2015-2019)
North Central

Status Report Terms Definitions

Community Phase: The Community Phase indicates if a given project has been endorsed by both the community and city staff.

Project Phase: The Project Phase provides a status for projects that have been endorsed.

Endorsed: Indicates that a project has received community support in the form of a positive vote by the area commission or representative civic association, and has also received preliminary support from city staff. If a project is noted as endorsed in the both the Community Phase and Project Phases, it indicates that while it is recognized as endorsed and that funding has been allocated or is expected to be allocated, no work has been conducted toward implementation. Additional work is required before the project can be moved toward implementation. Depending on the project, this work may be staff analysis, a study, the development of a project scope of services, other.

Planning: Indicates that staff is conducting analysis on the project and/or that a project scope of services is being written in order to move the project to the study or design phase.

Study: Indicates a study is being conducted to study the project proposal and determine if it is feasible. If project is feasible, it typically enters the design phase.

Design: Indicates that the project concept is to be implemented in the form of required design work. Project construction is initiated after the project design phase.

Construction: Project is in construction.

Completed: Project has been constructed.

On Hold: Project is on hold. See "Community Notes" for any explanation.

Abandoned: Project has been abandoned, including, but not limited to the following reasons: Community has amended their UIRF Plan and removed the project, staff has determined that project is not feasible, other.

Important UIRF Information

Project Type

Some project types, including planted medians, bike lanes, traffic calming, and road diets require study or analysis prior to implementation. Funds are allocated for study, and provided the feasibility of the project, construction. Important factors in such studies include confirmation of project need, access management and parking impacts, other. Planted medians require the establishment of a maintenance agreement with community for any landscaping maintenance and other terms.

Project Funding

Funding for projects is subject to the availability of UIRF dollars. Project timelines are subject to change if funding allocations change. "Endorsed Plan Cost Estimates" are developed to determine if a given project can be constructed with the given area's UIRF allocation. Adjustments in an Endorsed UIRF Plan may be necessary to account for actual construction costs that differ from the Endorsed Plan Cost Estimate. In the case that a project is constructed for less than the Endorsed Plan Cost Estimate, the remaining funds are maintained as part of that community's UIRF allocation. That being said, the funding allocation is made to build the endorsed project and does not represent a funding entitlement for that community.

Contact

Festus Manly-Spain
famanly-spain@columbus.gov