

PROJECT UPDATE

JUNE 9, 2017

**BETWEEN 8<sup>TH</sup> AND 9<sup>TH</sup> AVENUES**

Construction crews continue to work on the east side of High Street. Expect pedestrian re-routing and lane narrowing until the project is complete in late September.

**BETWEEN VINE AND GOODALE STREETS**

- On the west side of the street, foot traffic is welcome alongside buildings and storefronts.
- Water line work on the south end of the project (near Vine Street) is starting to wrap up and is expected to be complete in the next week. Testing of the new water line – which will not impact service – will begin immediately afterward.
- Crews will be installing new utility ducts across High St, at Vine. Minor traffic shifts may occur.
- Removal of old utility ducts is occurring under the sidewalk along with installation of new ducts and lighting conduit.
- Preparations are being made for new curb.

Accommodations to clear the area for the Stonewall Columbus Pride Parade are being made. Please use the pedestrian detours and do not cut through the work zone during this busy celebration.

---

Estimated construction schedule: May 15 – Sept. 29, 2017

An overview of the project and additional information is always available at [columbus.gov/highstreet](http://columbus.gov/highstreet)

**Jeff Ortega**  
**MEDIA CONTACT**  
T 614-645-5181