

Filtered By: [UIRF Budget Cycle Year: 2015] [UIRF Planning Area: South Side]

Project Number	Project Name	Project Type	UIRF Planning Area	UIRF Secondary Planning Area	UIRF ID	Project Description	Community Endorsement	Project Stage	Project Status	Estimated Implementation / NTP Date	Community Notes	Development Verification Date
(C) 440007-100010	South High Street Decorative Lighting - 2140	Street Lighting	South Side	N/A	2140	To provide LED street lighting in response to the Urban Infrastructure Renewal Fund Program (UIRF)	Confirmed	Execution	Active	01/06/2020	Currently planned for spring 2020 construction.	7/17/2019 1:38PM Patrick Holland
(P) 440007-100011	Parsons Ave Decorative Lighting - 2141	Street Lighting	South Side	N/A	2141	TO PROVIDE LED STREET LIGHTING IN RESPONSE TO THE URBAN INFRASTRUCTURE RENEWAL FUND PROGRAM (UIRF)	Confirmed	Conception	Rejected	12/23/2017	Abandoned: Project area already has lighting, much of it decorative lighting.	3/22/2019 3:57PM Jackie Yeoman
(P) 440006-102133	UIRF - South Side Park Improvements	Park Improvements	South Side	N/A	2133	Deshler Park: Installation of fitness equipment	Confirmed	Completion	Closed	N/A	Deshler Park fitness equipment - project complete.	3/22/2019 3:58PM Jackie Yeoman
(P) 440005-102135	UIRF - Whittier Street Bike Facility	Bike Facility	South Side	N/A	2135	Sharrows along Whittier Street from Studer to Beech.	Confirmed	Conception	Rejected	N/A	Project Abandoned: Bicycle markings will be adding as part of non-UIRF DPS resurfacing project.	3/22/2019 3:59PM Jackie Yeoman
(P) 440005-102136	UIRF - South High Street Bike Facility	Bike Facility	South Side	N/A	2136	A bike facility on a road adjacent to and generally parallel to S High Street between Livingston Ave and Frank Rd/SR 104	Confirmed	Conception	Active	N/A		3/22/2019 4:00PM Jackie Yeoman
(P) 440005-102138	UIRF - South Side North-South Bike Facility	Bike Facility	South Side	N/A	2138	A bike facility on a road adjacent and generally parallel to Parsons Ave between E Livingston Ave and Marion Rd - Partially on Ann and Wager.	Confirmed	Execution	Active	N/A	Construction planned for 2019.	6/27/2019 2:30PM Patrick Holland
(P) 440005-102147	UIRF - Millbrook-Kermit Curb Repair	Curb Repair	South Side	N/A	2147	Repair crumbled and missing curbs in the Millbrook-Kermit area.	Confirmed	Conception	Active	N/A	Construction currently planned for 2020.	3/22/2019 4:02PM Jackie Yeoman
(P) 440005-101922	UIRF - South Side/High Street Planted Median	Planted Median	South Side	N/A	1922	South High Street at one location between Livingston and Route 104.	Confirmed	Conception	Rejected	N/A	Project determined not to be viable. Would likely need to be part of a larger DPS project.	3/22/2019 4:02PM Jackie Yeoman
(P) 440005-101923	UIRF - South High Street Road Diet	Road Diet	South Side	N/A	1923	Possible road diet features are re-striping, curb extensions, bike lanes, on-street parking and center medians.	Confirmed	Conception	Rejected	N/A	Project determined to be outside the scope of the UIRF program. If the community still supports the project, direct communication with DPS should occur.	3/22/2019 4:03PM Jackie Yeoman
(C) 440005-102145	UIRF - Stambaugh Avenue Sidewalks	Sidewalk	South Side	N/A	2145	New sidewalk on Stambaugh Avenue to Parsons in the Stambaugh-Elwood neighborhood.	Confirmed	Execution	Active	08/07/2018	Construction currently planned for 2018.	6/20/2019 4:47PM Patrick Holland
(P) 440005-102146	UIRF - Fairwood Avenue Sidewalks	Sidewalk	South Side	N/A	2146	Construct a new sidewalk on Fairwood Avenue from Frebis to Deshler.	Confirmed	Completion	Closeout (Active)	N/A	Project completed in 2016.	3/22/2019 4:04PM Jackie Yeoman
(P) 440006-102134	UIRF - South Side Street Trees	Street or Other Trees	South Side	N/A	2134	Plant street trees in the South Side area at locations recommended by the City Forester.	Confirmed	Execution	Active	N/A	Currently planned for 2019.	6/12/2019 1:57PM Patrick Holland
(P) 440005-102154	UIRF E Jenkins Ave/S Fifth St Curb Ramps	Curb Ramp	South Side	N/A	2154	Curb Ramps on E Jenkins Ave and S Fifth St.	Confirmed	Completion	Closed	N/A	Project completed in 2016.	3/22/2019 4:04PM Jackie Yeoman

Filtered By: [UIRF Budget Cycle Year: 2015] [UIRF Planning Area: South Side]

Project Number	Project Name	Project Type	UIRF Planning Area	UIRF Secondary Planning Area	UIRF ID	Project Description	Community Endorsement	Project Stage	Project Status	Estimated Implementation / NTP Date	Community Notes	Development Verification Date
(P) 440006-102223	UIRF Far South Park Improvements Fairwood Park	Park Improvements	South Side	N/A	2223	Major renovations including shelters, fitness equipment, new parking spaces, and new walking paths.	Confirmed	Completion	Closed	N/A	Construction started in 2017 and completed in 2018.	3/22/2019 4:05PM Jackie Yeoman