

Project Name	Project Type	UIRF Planning Area	UIRF ID	Project Description	Project Stage	Project Status	Estimated Implementation / NTP Date	Community Notes
South High Street Decorative Lighting - 2140	Street Lighting	South Side	2140	To provide LED street lighting in response to the Urban Infrastructure Renewal Fund Program (UIRF)	Completion	Closeout(Active)	06/24/2020	Construction completed in May 2021.
UIRF - South Side Park Improvements	Park Improvements	South Side	2133	Deshler Park: Installation of fitness equipment	Completion	Closed	2018	Deshler Park fitness equipment - project complete.
UIRF - South High Street Bike Facility	Bike Facility	South Side	2136	A bike facility on a road adjacent to and generally parallel to S High Street between Livingston Ave and Frank Rd/SR 104	Conception	Active	2022	Route will be finalized in 2021 and then move into design, with construction projected to start in 2022.
UIRF - South Side North-South Bike Facility	Bike Facility	South Side	2138	A bike facility on a road adjacent and generally parallel to Parsons Ave between E Livingston Ave and Marion Rd - Partially on Ann and Wager.	Execution	Active	2019	Completed 2019.
UIRF - Millbrook-Kermi Curb Repair	Curb Repair	South Side	2147	Repair crumbled and missing curbs in the Millbrook-Kermi area.	Conception	Active	2022	Construction planned to start in 2022. This project will be constructed as part of a package of curb repair projects.
UIRF - Stambaugh Avenue Sidewalks	Sidewalk	South Side	2145	New sidewalk on Stambaugh Avenue to Parsons in the Stambaugh-Elwood neighborhood.	Completion	Closed	08/07/2018	Construction currently planned for 2018.
UIRF - Fairwood Avenue Sidewalks	Sidewalk	South Side	2146	Construct a new sidewalk on Fairwood Avenue from Frebis to Deshler.	Completion	Closed	2016	Project completed in 2016.
UIRF - South Side Street Trees	Street or Other Trees	South Side	2134	Plant street trees in the South Side area at locations recommended by the City Forester.	Completion	Closed	2019	Currently planned for 2019. The project is complete.



UIRF Community Status
Report -
South Side

Project Name	Project Type	UIRF Planning Area	UIRF ID	Project Description	Project Stage	Project Status	Estimated Implementation / NTP Date	Community Notes
UIRF E Jenkins Ave/S Fifth St Curb Ramps	Curb Ramp	South Side	2154	Curb Ramps on E Jenkins Ave and S Fifth St.	Completion	Closed	2016	Project completed in 2016.
UIRF Far South Park Improvements Fairwood Park	Park Improvements	South Side	2223	Major renovations including shelters, fitness equipment, new parking spaces, and new walking paths.	Completion	Closed	2017	Construction started in 2017 and completed in 2018.