

Filtered By: [UIRF Budget Cycle Year: 2015] [UIRF Planning Area: Greater Hilltop]

Project Number	Project Name	Project Type	UIRF Planning Area	UIRF Secondary Planning Area	UIRF ID	Project Description	Community Endorsement	Project Stage	Project Status	Estimated Implementation / NTP Date	Community Notes	Development Verification Date
(P) 440005-102004	UIRF - Westgate Bike Facility	Bike Facility	Greater Hilltop	N/A	2004	East/west bike routes connecting to the Westgate System	Confirmed	Execution	Active	N/A	Now in Planning stage. Estimated construction year is: 2020 depending on the results of the Slow Street study. Project will be coordinated with the Hilltop Neighborhood Bike Facility UIRF project	
(P) 440005-102005	UIRF - Sullivant to Steele Bike Facility	Bike Facility	Greater Hilltop	N/A	2005	Bike boulevards between Sullivant and Steele Avenues.	Confirmed	Execution	Active	N/A	Now in Planning stage. Estimated construction year is: 2020 depending on the results of the Slow Streets study. Project will be coordinated with the Westgate Bike Facility UIRF project	4/12/2018 11:52AM Alex Smith
(P) 440005-101868	UIRF - Hilltop/West Broad Planted Median	Planted Median	Greater Hilltop	Greater Hilltop	1868	West Broad Street at one location between I-70 and Demorest.	Confirmed	Conception	Active	N/A	Project will be constructed with the W Broad St streetscape project.	3/1/2019 09:24AM Jackie Yeoman
(C) 440005-102000	UIRF - Steele Avenue Sidewalks	Sidewalk	Greater Hilltop	N/A	2000	New sidewalks on Steele Avenue between North Wheatland and North Hague.	Confirmed	Execution	Active	05/25/2020	Will entail the north side of the street only Estimated construction year: 2020	
(C) 440005-102001	UIRF - Wicklow Road Sidewalks	Sidewalk	Greater Hilltop	N/A	2001	Construct new sidewalks on Wicklow Road between Hague and Westgate Elementary.	Confirmed	Execution	Active	05/25/2020	Will entail the north side of the street only Estimated construction year: 2020	4/12/2018 10:30AM Alex Smith
(P) 440005-100067	UIRF - 2016 Sidewalks P2	Sidewalk	Greater Hilltop	N/A	2000, 2001, 2030, 2059, 2084, 2184	Sidewalks on Steele Ave between Hague Ave and Wheatland Ave. and Wicklow Rd. between Huron Rd to Hague Ave in the Hilltop CPA, , Woodward Ave from Woodland Ave to Rosewood Ave. in the North Central UIRF area of the South Linden CPA, E. North Broadway from 130 ft west of Hamilton Ave to Cleveland Ave in the North Linden CPA, and Barnett Rd from Livingston Ave to Astor Ave and Chesterfield Rd from Denver Rd to alley north of Denver Rd in the Mid-East Area Community Coalition UIRF area in the Eastmoor/Walnut Ridge CPA. 9205 linear feet total	Confirmed	Execution	Active	05/25/2020	Utility poles to be relocated in 2019. ROW acquisition in 2019.	
(P) 440005-101869	UIRF - Powell Avenue Traffic Calming	Traffic Calming	Greater Hilltop	N/A	1869	Traffic calming on South Powell at Freemont, Wicklow, and Roland Sunker Place.	Confirmed	Conception	Active	N/A	On-Hold pending the results of the Slow Streets study.	4/12/2018 10:22AM Alex Smith

Filtered By: [UIRF Budget Cycle Year: 2015] [UIRF Planning Area: Greater Hilltop]

Project Number	Project Name	Project Type	UIRF Planning Area	UIRF Secondary Planning Area	UIRF ID	Project Description	Community Endorsement	Project Stage	Project Status	Estimated Implementation / NTP Date	Community Notes	Development Verification Date
(P) 440006-102226	UIRF Hilltop Park Improvements Glenwood Park	Park Improvements	Greater Hilltop	N/A	2225	Walks, shelter, play equipment, site furnishings, trees for Glenwood Park.	Confirmed	Completion	Closed	N/A	The construction is complete. The playground was constructed as part of Columbus Blue Jackets funding.	7/9/2018 11:41AM Alexander Beim
(P) 440005-102232	UIRF Eakin Road SUP	Bike Facility	Greater Hilltop	N/A	2232	Constructing a shared use path from Hilltonia Park to Midland Ave on the north side of Eakin Rd also investigate extending the SUP eastward beyond Midland Ave to Harrisburg Pike on the south side of Eakin Rd.	Confirmed	Execution	Active	N/A	This project has been endorsed by the Greater Hilltop Area Commission. A study will begin in spring or summer of 2019 that will provide engineer level cost estimates.	7/9/2018 12:43PM Alexander Beim