

Filtered By: [UIRF Budget Cycle Year: 2015] [UIRF Planning Area: North Central]

Project Number	Project Name	Project Type	UIRF Planning Area	UIRF Secondary Planning Area	UIRF ID	Project Description	Community Endorsement	Project Stage	Project Status	Estimated Implementation / NTP Date	Community Notes	Development Verification Date
(P) 440007-100018	North Central Standard Lighting - 1938	Street Lighting	North Central	N/A	1938	Project consists of providing street lighting to areas with no current lighting.	Confirmed	Execution	Active	10/02/2019	In the design phase. Currently planned to start construction in 2019.	3/25/2019 09:25AM Luis Teba
(C) 440005-100060	UIRF - 2015 Curb Ramps	Curb Ramp	North Central	N/A	2082	Construction of Curb Ramps requested through the Urban Infrastructure Recovery Fund.	Confirmed	Completion	Closed	05/31/2016	Construction completed in 2017.	3/25/2019 09:25AM Luis Teba
(P) 440005-102071	UIRF - Jermain Drive Curb Repair	Curb Repair	North Central	N/A	2071	Replace or repair curbs on Jermain Drive from Woodland to Marston.	Confirmed	Execution	Active	N/A	Currently proposing to start construction in 2020.	3/25/2019 09:26AM Luis Teba
(P) 440005-102072	UIRF - Fifth Avenue Curb Repair	Curb Repair	North Central	N/A	2072	Replace or repair curbs on East Fifth Avenue from 670 to Joyce.	Confirmed	Execution	Active	N/A	Currently proposing to start construction in 2020. Sidewalks will have an additional costs.	3/25/2019 09:28AM Luis Teba
(P) 440005-102073	UIRF - Lisa Drive Curb Repair	Curb Repair	North Central	N/A	2073	Replace or repair curbs on Lisa Drive from Brentnell to Dubai.	Confirmed	Completion	Closeout (Active)	N/A	This project's construction is completed.	3/25/2019 09:28AM Luis Teba
(P) 440005-102074	UIRF - Dubai Avenue Curb Repair	Curb Repair	North Central	N/A	2074	Replace or repair curbs on Dubai Avenue.	Confirmed	Completion	Closeout (Active)	N/A	The construction is currently completed.	3/25/2019 09:29AM Luis Teba
(P) 440005-102075	UIRF - Wellington Boulevard Curb Repair	Curb Repair	North Central	N/A	2075	Replace or repair curbs on Wellington Blvd from Leonard to Woodward Avenue.	Confirmed	Execution	Active	N/A	Currently proposing to start construction in 2020.	3/25/2019 09:29AM Luis Teba
(P) 440005-102076	UIRF - Meadowdale Avenue Curb Repair	Curb Repair	North Central	N/A	2076	Replace or repair curbs on Meadowdale Avenue from Wildwood to Woodward.	Confirmed	Execution	Active	N/A	Currently proposing to start construction in 2020.	3/25/2019 09:29AM Luis Teba
(P) 440005-102077	UIRF - East Maynard Curb Repair	Curb Repair	North Central	N/A	2077	Replace or repair curbs on East Maynard from Bancroft Street to Joyce.	Confirmed	Execution	Active	N/A	Currently proposing to start construction in 2020.	3/25/2019 09:30AM Luis Teba
(C) 440005-102079	UIRF - Joyce Avenue Curb Repair	Curb Repair	North Central	N/A	2079	Replace or repair curbs on Joyce Avenue Fifth Avenue to first alley south of Fifth.	Confirmed	Execution	Active	07/12/2019	Currently proposing to start construction in 2020.	3/25/2019 09:31AM Luis Teba
(P) 440006-102069	UIRF - North Central Park Improvements	Park Improvements	North Central	N/A	2069	Improvements to parks in the North Central area including Amvet Village Park, Brentnell Park and Shepard Park.	Confirmed	Completion	Closed	N/A	Construction completed in 2017	3/25/2019 09:31AM Luis Teba
(C) 440005-102059	UIRF - Woodward Avenue Sidewalks	Sidewalk	North Central	N/A	2059	New sidewalks on the north side of Woodward Avenue between Sunbury Road and Woodland Avenue.	Confirmed	Execution	Active	05/25/2020	Currently planned to start construction in 2019.	3/25/2019 09:31AM Luis Teba

Filtered By: [UIRF Budget Cycle Year: 2015] [UIRF Planning Area: North Central]

Project Number	Project Name	Project Type	UIRF Planning Area	UIRF Secondary Planning Area	UIRF ID	Project Description	Community Endorsement	Project Stage	Project Status	Estimated Implementation / NTP Date	Community Notes	Development Verification Date
(C) 440005-102060	UIRF - Mock Road Sidewalks	Sidewalk	North Central	N/A	2060	Construct new sidewalk on Mock Road from Parkwood to Bar Harbor.	Confirmed	Execution	Active	02/01/2021	Currently planned to start construction in 2020. This project includes sidewalks as well as curb ramps which were originally part of UIRF Projects 2080 & 2081.	3/25/2019 09:32AM Luis Teba
(P) 440006-102083	UIRF - North Central Street Trees	Street or Other Trees	North Central	N/A	2083	Plant street trees in the North Central area at locations recommended by the City Forester.	Confirmed	Conception	Active	N/A	Currently planned for 2019.	3/25/2019 09:32AM Luis Teba