Apr 1, 2011 thru Jun 30, 2011 Performance Report

Grant Number: B-08-MN-39-0005

Grantee Name: Columbus, OH

Grant Amount: \$22,845,495.00

Grant Status: Active

QPR Contact: No QPR Contact Found

Disasters:

Declaration Number

NSP

Areas of Greatest Need:

Summary needs data identifying the geographic areas of greatest need in the grantee's jurisdiction - In the analysis of data related to the Neighborhood Stabilization Program (NSP) application, the City of Columbus (Columbus) examined data published by HUD under the NSP program and data provided at the local level by Columbus Staff and other local entities. As required under Section 2301(c)(2) of the Housing and Economic Recovery Act (HERA), the data is focused on three areas: 1. areas with the greatest percentage of home foreclosures, 2. areas with the highest percentage of homes financed by a sub-prime mortgage related loan, and 3. areas identified as likely to face a significant rise in the rate of home foreclosures. The data suggests a consistent pattern of areas most affected by foreclosures and the amount of vacant housing.

HUD Data - HUD provided each jurisdiction receiving a NSP allocation data to suggest which areas currently experience foreclosure related problems and areas that may experience foreclosure related problems in the future. Each dataset is based either at the Census Block Group or Census Tract level and draws upon data from several sources that are used to predict whether or not a neighborhood has a high or low risk for foreclosure and abandoned homes. Map One illustrates which Census Block Groups within the City of Columbus scored the highest (worst) risk score for foreclosure and abandonment—a score of 10 on a scale between 1 and 10. Map Two shows which Census Block Groups within the City of Columbus have a high predicted "underlying problem foreclosure rate" based on data from the previous 18 months. The data sources used to compute the risk scores for each of these two maps are the same data sources used by HUD to determine allocations to each jurisdiction. Census Block Groups with 51% or more of the population with 120% or less Area Median Income are shown on Map Three.

Local Data - A local non-profit research center, Community Research Partners (CRP) has performed extensive research on foreclosure filings and properties sold at the Franklin County Sheriff's Sale within the City of Columbus. Map Four illustrates those areas within the City with the greatest numbers of foreclosure filings per square mile, between January, 2007 and March, 2008. A measurement of density (as opposed to percentage) highlights areas with a mass of properties under foreclosure. Map Five highlights areas with the greatest density of properties subject to Sheriff's Sale between January, 2005 and March, 2008. The Areas with the highest density of mortgages with high interest rates are shown on Map Six (data originates from Real Quest June, 2008). The City of Columbus Department of Development tracks properties with vacant structures. As of October, 2008 the Vacant Housing list contained over 4,600 residential properties, excluding those that were momentarily vacant (for sale, for rent, etc.). Typically, these properties have been vacant for more than 6 months.

Conclusions - The above described maps illustrate a large number of foreclosures and vacant structures in the center city neighborhoods around downtown. Map Seven combines the two HUD Datasets and the City Vacant Housing List. The areas colored brown represent those with a "foreclosure and abandonment" risk score of 10and an "underlying problem foreclosure rate" of 12.05%, the 75th percentile for the City. The map contains points representing vacant structures, generally suggesting a strong relationship between these three datasets. This data highlights the areas of Columbus in which the City will focus the majority of its NSP resources. The city will undertake additional research on this data and complete a market analysis to determine what eligible activities are best suited for each area.

The original application and the above described maps can be found at: http://finance.columbus.gov/content.aspx?id=5100&menu_id=574

Distribution and and Uses of Funds:

Foreclosed and vacant properties exist throughout the City, with pockets of abandoned and vacant properties affecting most Columbus neighborhoods even neighborhoods that are otherwise stable. In fact, many areas outside the ones identified on Map 7, have high "abandonment and foreclosure" risk scores and many vacant properties. For this reason, the City will utilize its Land Banking efforts, such as demolition, property maintenance, and select acquisition, in an extended area. Map Three illustrates census block groups that qualify for NSP assisted Land Banking efforts. Although most Land Banking efforts will be focused on the areas of greatest need, the City anticipates some of these activities to occur throughout qualifying areas of the City, as defined in Map 3.

In general, the data examined by City Staff exhibits a concentrated pattern of home foreclosures, Sheriff Sales, and subprime mortgages in the neighborhoods around downtown Columbus and surrounding areas. These areas also contain a high number of structures on the City's Vacant Structures list. This is not to say vacant and foreclosed properties are confined strictly to these areas, but rather these areas have the highest concentration of foreclosures, vacant properties, mortgages with high interest rates, and evidence of this trend to continue (high vacancy rate, high predicted underlying problem foreclosure rate). The majority of NSP funds will focus on these areas, such as those areas highlighted on Map Seven. NSP funds will be used for the acquisition of abandoned and foreclosed properties, demolition of blighted structures, and the rehabilitation and redevelopment of vacant properties. Fortunately, several dedicated not-for-profit organizations work to revitalize these areas and they, along with for profit development organizations, will help the City in these efforts. As the City prepares to distribute the NSP funds, it will study what types of activities should occur and where (such as identifying the areas are most suitable for homeownership projects), determine what other resources can be leveraged, and create a fair and open process by which the funds are distributed.

Definitions and Descriptions:

Reviewed By HUD: Original - In Progress

Obligation Date:

Contract End Date:

Award Date:

Low Income Targeting:

Acquisition and Relocation:

Public Comment:

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	22,817,617.83
Total CDBG Program Funds Budgeted	N/A	22,817,617.83
Program Funds Drawdown	2,622,128.02	12,933,601.5
Program Funds Obligated	-20,084.99	22,817,617.83
Program Funds Expended	2,466,932.79	13,603,555.51
Match Contributed	0	0
Program Income Received	0	489,537
Program Income Drawdown	0	489,537

Progress Toward Required Numeric Targets

Requirement	Required	To Date
Overall Benefit Percentage (Projected):		0%
Overall Benefit Percentage (Actual):		0%
Minimum Non-Federal Match	0	0
Limit on Public Services	3,426,824.25	249,638.92
Limit on Admin/Planning	2,284,549.5	512,592.33
Limit on State Admin	0	0
Progress Toward Activity Type Targets		
Activity Type	Target	Actual
Progress Toward National Objective Targets		
National Objective	Target	Actual
NSP Only - LH - 25% Set-Aside	5,711,373.75	6,907,777.79

Overall Progress Narrative:

Progress continued to be made on the properties designated for demolition in this quarter, with only about 8 properties remaining. Property construction is ongoing and many homes are sold at or shortly after completion. The Fiscal Office has seen significant activity on the financial side with construction draws and paid expenses for land bank property maintenance. The City was monitored this quarter for NSP 1 and although the report has not been issued, we believe that there are no findings from the monitoring. Since the City has been assigned a new HUD NSP representative, Brian White, this monitoring visit gave us the chance to meet him and get to know him. We look forward to a positive ongoing relationship.

Homeownership Opportunities activities consist of 6 separate projects that encompass 46 properties, with 50 total units that will benefit 50 households of which 35 are single family homes, four are duplexes and seven are condominium units. Each of these projects is in progress; 30 units are complete, 17 have been sold to homebuyers and are occupied. Discussions with potential buyers are ongoing for the remaining 13 properties. 13 units are in various stages of construction, 6 units will begin construction in the spring and 1 unit is seeking additional funding and should begin construction soon.

Rental activities consist of 5 separate projects that encompass 77 properties, with 83 total units, which will benefit 83 households of which 73 are single family homes. Each of these projects is still in construction with various completion dates anticipated.

Project Summary			
Project#, Project Title	This Report Period	To D	ate
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	0	0	0
ADF-C, (C)Land Banking; Acquisition & Demolition Fund	29,312.48	4,119,649.89	3,800,109.47
ADF-D, (D)Demolish; Acquisition & Demolition Fund	109,887.78	1,319,852.58	1,107,078.94
ADMIN-ADC, (B,C,D,E); Activity Delivery Costs	144,861.41	2,540,391.91	1,152,041.84
ADMIN-P&A, 10% Planning & Admin Cap	47,962.39	1,121,955.22	509,866.33
NSF-GS-E, (E)Redevelop; NSF-Guts to Studs Program	0	0	0
NSF-HO-E, (E)Redevelop; NSF-Homeownership Opportunities Program	712,330.91	7,841,234.06	4,570,987.07
SetAside-HO-B, (B) Purchase & Rehab; 25% SetAside for 50% AMI - Homeownership	0	1,000,000	0
SetAside-RO-B, (B) Purchase & Rehab; 25% SetAside for 50% AMI-Rental	1,577,773.05	4,884,472	1,793,517.85

٦٢

Project/Activity Index:

Page 3 of 44

Project #	Project Title	Grantee Activity #	Activity Title
ADF-D	(D)Demolish; Acquisition & Demolition Fund	440502-ASBESTOS TESTING & ABATEMENT- LAND BANKING	ASBESTOS TESTING & ABATEMENT - LAND BANK PROGRAM
		440502-DEMOLITION - LAND BANKING	DEMOLITION-LANDBANKING
ADF-C	(C)Land Banking; Acquisition & Demolition	440502-2010 LAND BANK ACQUISITION	2010 LAND BANK ACQUISITION
	Fund	440502-2010 PROPERTY ACQUISITIONS-25% LH SET-ASIDE	2010-PROPERTY ACQUISITIONS-25% LH SET- ASIDE
		440502-APPRAISALS-LAND BANKING	APPRAISALS-LAND BANKING
		440502-HOLDING COSTS-LAND BANKING	HOLDING COSTS-LAND BANKING
NSF-GS-E	(E)Redevelop; NSF-Guts to Studs Program	No activities	in this project
SetAside- RO-B	(B) Purchase & Rehab; 25% SetAside for 50% AMI-Rental	4410-440511 BOULEVARD HOMES - 25% - RENTAL	NSP1/7-0109/269/ SCATTERED SITES
		4410-440511 CHP - WHITTIER 25% SET ASIDE - RENTAL	WHITTIER LANDING/NSP/7-0109/270
		4410-440511 FRANKLINTON - 25% - RENTAL	FDA/NSP1/2-2610/271
		4410-440511 HILLTOP-25% RENTAL	HILLTOP HOUSING/NSP1/7-0109/265
		4410-440511-AHT 25% - RENTAL	AHT/CORNERSTONE/NSP1/2-2610/272
ADMIN-ADC	(B,C,D,E); Activity Delivery Costs	440501 - Land Bank Staff	Land Redevelopment Office
		440505 - Housing Staff	Housing Staff
		499049 - Environmental Nuisance Staff	Environmental Nuisance Staffing
9999	Restricted Balance	No activities	in this project
SetAside- HO-B	(B) Purchase & Rehab; 25% SetAside for 50% AMI - Homeownership	<u>4410-440510-HFHGC</u>	HFHGC-25% SET ASIDE
NSF-HO-E	(E)Redevelop; NSF-Homeownership Opportunities Program	4410-440506-CCC-CONDO PROJECTS	NPSI/CCC/MAINMCALLISTER/09
		4410-440506-CDFAP	CDFAP
		<u>4410-440506-CHP</u>	CHP- SINGLE FAMILY HOUSING
		4410-440506-CHP-1072 LONG CONDO PROJECTS	COLUMBUS HOUSING PART.
		4410-440506-COLUMBUS COMPACT (CCC)	COLUMBUS COMPACT
		4410-440506/AHT/CUL	AFFORDABLE HOUSING TRUST/CUL
		4410-440509 COLUMBUS URBAN LEAGUE	CUL/HOMEBUYER ED
		4410-440509 MORPC/HOMEBUYER ED	MORPC/HOMEBUYER ED
		4410-440509/CHP/HOMEBUYER ED	CHP/HOMEBUYER ED 440509
		4410-440509/HOTH/HOMEBUYER ED	HOTH/HOMEBUYER ED
ADMIN-P&A	10% Planning & Admin Cap	440500 - Fiscal Office	Development Fiscal Office
		440507-NSF Contracts	NSF Contracts
		450500 - Finance Staff	Finance and Management Staff

Activities

Grantee Activity Number: 440500 - Fiscal Office

Activity Category: Administration

Project Number: ADMIN-P&A

Projected Start Date: 01/01/2009

National Objective: N/A

Responsible Organization: City of Columbus

Benefit Type: N/A Activity Title: Development Fiscal Office

Activity Status: Under Way

Project Title: 10% Planning & Admin Cap

Projected End Date: 03/02/2013

Completed Activity Actual End Date:

Page 4 of 44

	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	221,387
Total CDBG Program Funds Budgeted	N/A	221,387
Program Funds Drawdown	15,269.83	89,900.57
Program Funds Obligated	0	221,387
Program Funds Expended	15,912.55	94,298.61
City of Columbus	15,912.55	94,298.61
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	2,651

Activity Description:

24CFR570.205,206: Department of Development Fiscal Office - The staff of the Development Fiscal Office will assist in the administration of the Neighborhood Stabilization Program in a variety of financial and regulatory areas. Activities will include financial management, and data entry in the DRGR (HUD¿s reporting system).

Location Description:

50 W. Gay Street Columbus, Ohio 43215

Activity Progress Narrative:

Staff assisted in the administration of the Neighborhood Stabilization Program (NSP1) in a variety of financial and regulatory areas. Activities included financial management of all purchases, voucher payments, and financial reporting including data entry in DRGR (HUD's financial reporting system). During the quarter, processed 496 voucher payments for grant activities including, but not limited to; asbestos testing, holding costs, demolition, construction, etc. Compiled various financial reports for grant administrative personnel costs, payment status, and availability of funds. Coordinated the completion of the QPR. Prepared, reviewed and approved legislative requests for the use of all NSP1 grant funds.

Activity Location: Address	City	State	Zip
No Activity Locations Found			
Other Funding Sources Budgeted - Detail Match Sources		Amount	
No Other Match Funding Sources Found			
Other Funding Sources No Other Funding Sources Found		Amount	

Grantee Activity Number: 440501 - Land Bank Staff

Activity Category: Land Banking - Acquisition (NSP Only)

Project Number: ADMIN-ADC

Projected Start Date: 01/01/2009

National Objective: NSP Only - LMMI

Responsible Organization: City of Columbus

Benefit Type: Area Benefit (Census) Activity Title: Land Redevelopment Office

Activity Status: Under Way

Project Title: (B,C,D,E); Activity Delivery Costs

Projected End Date: 03/02/2013

Completed Activity Actual End Date:

	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	900,642.76
Total CDBG Program Funds Budgeted	N/A	900,642.76
Program Funds Drawdown	44,057.64	271,652.52
Program Funds Obligated	-165,000	900,642.76
Program Funds Expended	58,051.47	287,833.86
City of Columbus	58,051.47	287,833.86
Match Contributed	0	0

https://drgr.hud.gov/DRGRWeb/report.do?submit=&qprId=105265

7/28/2011

Program Income Received	0	0
Program Income Drawdown	0	2,060.24

Accomplishments Performance Measures

	This Report Period Total	Cumu		al Total / Exp otal	ected
# of Properties		0			0/100
	This Report Period	Cumu	Ilative Actu	al Total / Exp	ected
	Total		т	otal	
# of Housing Units		0			0/150
# of Singlefamily Units		0			0/150
Beneficiaries Performance Measures					
		Beneficiaries	s - Area Ber	nefit / Census	Method
		Low	Mod	Total Lov	w/Mod%
# of Persons		52,293	23,279	103,988	72.67

Activity Description:

24CFR570.201(a,b,d): Department of Development Land Redevelopment Office (Land Bank) - Staff will coordinate the acquisition of property with funds provided by NSP and utilize a three-part strategy within the Areas of Greatest Need as described in Maps 3 and 7. The Environmental Blight Abatement staff will assist the Land Redevelopment Office with environmental nuisance abatement activities.

Location Description:

109 N. Front Street Columbus, Ohio 43215

Activity Progress Narrative:

Staff coordinates the acquisition of property. Duties include: identify properties to acquire; perform market analysis and real property valuation; prepare sales contracts, offer letters, and other correspondence; maintain records for property acquisitions; review proposed third party acquisitions for program compliance; update and maintain databases and spreadsheets; coordinate real estate closings; manage contracts for property maintenance, demolitions, due diligence, and other service contracts related to the acquisition, demolition, and disposition of properties. No additional property was purchased during this quarter.

Activity Location: Address No Activity Locations Found	City	State	Zip
Other Funding Sources Budgeted - Detail Match Sources No Other Match Funding Sources Found		Amount	
Other Funding Sources No Other Funding Sources Found		Amount	

Grantee Activity Number: 440502-2010 LAND BANK ACQUISITION

Activity Category: Land Banking - Acquisition (NSP Only)

Project Number: ADF-C

Projected Start Date: 01/01/2010

National Objective: NSP Only - LMMI

Responsible Organization: City of Columbus

Benefit Type: Area Benefit (Census) Activity Title: 2010 LAND BANK ACQUISITION

Activity Status: Under Way

Project Title: (C)Land Banking; Acquisition & Demolition Fund

Projected End Date: 07/30/2013

Completed Activity Actual End Date:

	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	979,406.93
Total CDBG Program Funds Budgeted	N/A	979,406.93
Program Funds Drawdown	0	979,406.93
Program Funds Obligated	-13,145.1	979,406.93
Program Funds Expended	0	979,406.93
City of Columbus	0	979,406.93
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	0

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Tota	al / Expected
	Total	Total	
# of Properties		0	0/100

	This Report Period Total	Cumulative Actual Tot Total	al / Expected
# of Housing Units		0	0/150
# of Singlefamily Units		0	0/150

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit / Census Method		Method	
	Low	Mod	Total Low	/Mod%
# of Persons	53,495	24,259	107,389	72.4

Activity Description:

Acquisition of abandoned and/or foreclosed properties for demolition or rehabilitation. Actual number of properties acquired is higher than forecasted originally because of the purchase prices of the properties being much lower than anticipated. Original estimates were \$25,000 per property and the average ended up being around \$14,000 per property.

*The Household Benefit for these properties will be reported as such when the final determination is made for each property (e.g.; redevelopment, rehab, land bank, etc.).

11/15/10 funding increased by \$25,179.75 for 85-87 N. Cypress and 854 Oakwood. These properties had been labeled as meeting the 25% set-aside, but will not be used for the set-aside. Draws were moved from the 25% activity.

Location Description:

City of Columbus

Activity Progress Narrative:

No additional property was purchased during this quarter.

Activity Location: Address Address No Activity Locations Found Other Funding Sources Budgeted - Detail Match Sources No Other Match Funding Sources Found Other Funding Sources Found Amount No Other Funding Sources Found

Grantee Activity Number:
440502-2010 PROPERTY ACQUISITIONS-25% LH SET-ASIDE

Activity Category: Land Banking - Acquisition (NSP Only) Activity Title: 2010-PROPERTY ACQUISITIONS-25% LH SET-ASIDE

Activity Status: Under Way

https://drgr.hud.gov/DRGRWeb/report.do?submit=&qprId=105265

Zip

Project Number: ADF-C

Projected Start Date: 01/01/2010

National Objective: NSP Only - LH - 25% Set-Aside

Responsible Organization: City of Columbus

Benefit Type: Area Benefit (Census) Project Title: (C)Land Banking; Acquisition & Demolition Fund

Projected End Date: 07/30/2013

Completed Activity Actual End Date:

	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	426,300.08
Total CDBG Program Funds Budgeted	N/A	426,300.08
Program Funds Drawdown	0	426,300.08
Program Funds Obligated	0	426,300.08
Program Funds Expended	0	426,300.08
City of Columbus	0	426,300.08
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	0

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Tota	/ Expected	
	Total	Total		
# of Properties		0	0/75	

	This Report Period		I Total / Expected
	Total	10	otal
# of Housing Units		0	0/75
# of Singlefamily Units		0	0/75

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total Low	/Mod%
# of Persons	21,584	11,116	46,092	70.95

Activity Description:

ACQUISITION OF ABANDONED AND/OR FORECLOSED PROPERTIES - PROPERTIES DESIGNATED UNDER 25%LH SET-ASIDE REQUIREMENT. *These properties will not be Area Benefit properties, but will be Household Benefit and will be reported as such when the final determination is made for each property (e.g.; redevelopment, LH 25%, land bank, etc.).

Property Address	Development Project Name
2227 Safford Ave.	Hilltop Homes
337 S. Ogden Ave.	Hilltop Homes
1082 Seymour	Whittier Landing
146 N. Ogden Ave.	Hilltop Homes
323 S. Eureka Ave.	Hilltop Homes
898 S. 22nd St.	Whittier Landing
42 West Park Ave.	Boulevard Homes
871 Gilbert St.	Whittier Landing
83 S. Eureka Ave.	Hilltop Homes
210 West Park Ave.	Boulevard Homes
297 West Park Ave.	Boulevard Homes
261-63 Hawkes Ave.	Boulevard Homes
208 S. Princeton Ave.	Boulevard Homes

230 S. Eureka Ave.		Hilltop Homes
817-819 Bellows Ave.		≈nbp; Sullivant Homes
1666 Minnesota Ave.		Habitat
795 S. Champion Ave.	bsp;	Whittier Landing
720 Siebert St.		Whittier Landing
147 Belvidere Ave.		Hilltop Homes
961 Oakwood Ave.		Whittier Landing
280 S. Eureka Ave.		Habitat
82 Cypress Ave.		Boulevard Homes
847-849 W. Rich St.		Boulevard Homes
287 S. Eureka Ave.		Habitat
876 Linwood Ave.		Whittier Landing
571 Siebert St.		Whittier Landing
871 Wilson Ave.		Whittier Landing
28-30 Cypress Ave.		Sullivant Homes
134 W. Park Ave.		Boulevard Homes
1455 Myrtle Ave.		Habitat
388 S. Eureka Ave.		Habitat
41 Dakota Ave.		Boulevard Homes
939 Wilson Ave.		&nspnbsp; Whittier Landing
973 Wilson Ave		Whitte Landing
1129 E. Colulmbus St.		Whittier Landing
274 Avondale Ave.		Boulevard Homes
1221-1227 S. 22nd St.		Affordable Housing Trust
147-149 Dakota Ave.		Sullivant Homes
939 Studer Ave.		Whittier Landing
320 Midland Ave.		Hilltop Homes
682 S. Ogden Ave.		Hilltop Homes
334 N. Ogden Ave.		Hilltop Homes
992 Wilson Ave.		Whittier Landing
112 S. Richardson Ave.		Hilltop Homes
102 N. Ogden Ave.		Hilltop Homes
271 S. Highland Ave.		Hilltop Homes
227 Columbian Ave.		Hilltop Homes
109 N. Burgess Ave.		Hilltop Homes
137 S. Richardson Ave.		Hilltop Homes
716 S. Terrace Ave.		Hilltop Homes
361 S. Burgess Ave.		Hilltop Homes
433 S. Burgess Ave.		Hilltop Homes
1354 Minnesota Ave.		Habitat
312 W. Park Ave.		Boulevard Homes
664 S. Wayne Ave.		Hilltop Homes

62 N. Burgess Ave.	Habitat
205 N. Powell Ave.	Hilltop Homes
361 S. Richardson Ave.	Hilltop Homes
75 N. Powell Ave.	Hilltop Homes
211 N. Terrace Ave.	Hilltop Homes
289-291 S. Dakota Ave.	Boulevard Homes
931 Sullivant Ave.	Boulevard Homes
253 N. Burgess Ave.	Hilltop Homes
563 S. Wayne Ave.	Hilltop Homes
575 S. Eureka Ave.	Hilltop Homes
785 S. 22nd St.	Whittier Landing
834 Gilbert St.	Whittier Landing

11-15-10 funding for 85-87 N. Cypress and 854 Oakwood moved to regular 2010 acquisition activity (\$25,179.75). These 2 properties will not be used to meet the 25% set-aside. Draws moved.

Location Description:

CITY OF COLUMBUS - LAND REDEVELOPMENT OFFICE/LAND BANK

Activity Progress Narrative:

No additional property was purchased during this quarter.

Activity Location: Address	City	State	Zip
No Activity Locations Found			
Other Funding Sources Budgeted - Detail Match Sources No Other Match Funding Sources Found		Amount	
Other Funding Sources		Amount	
No Other Funding Sources Found			

Grantee Activity	Number:
440502-APPRAIS	ALS-LAND BANKING

Activity Category: Land Banking - Acquisition (NSP Only)

Project Number: ADF-C

Projected Start Date: 03/01/2009

National Objective: NSP Only - LMMI

Responsible Organization: City of Columbus

Benefit Type: Area Benefit (Census)

Activity Title:	
APPRAISALS-LAND	BANKING

Activity Status: Under Way

Project Title: (C)Land Banking; Acquisition & Demolition Fund

Projected End Date: 09/30/2010

Completed Activity Actual End Date:

	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	21,570
Total CDBG Program Funds Budgeted	N/A	21,570

https://drgr.hud.gov/DRGRWeb/report.do?submit=&qprId=105265

7/28/2011

Page	10	of	44

Program Funds Drawdown	0	21,570
Program Funds Obligated	0	21,570
Program Funds Expended	0	21,570
City of Columbus	0	21,570
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	0

Accomplishments Performance Measures

	This Report Period Total	Cumu		al Total / Exp otal	ected
# of Properties	Total	0		otai	128/100
	This Report Period	Cumi	lative Actu	al Total / Exp	ected
	Total		Т	otal	
# of Housing Units		0			0/150
# of Singlefamily Units		0			0/150
Beneficiaries Performance Measures					
		Beneficiaries	s - Area Ber	efit / Census	Method
		Low	Mod	Total Lov	w/Mod%
# of Persons		50,680	23,137	102,012	72.36

Activity Description:

24CRF570.201(a) Acquisition - LAND BANK PROPERTY ACQUISITIONS RE: APPRAISAL SERVICES FOR POTENTIAL LAND BANK PROPERTY ACQUISITIONS. CITY ATTORNEY/REAL ESTATE DIVISION HAS CONTRACTED WITH THREE APPRAISERS TO PROVIDE THESE SERVICES.

Per NSP requirements, only properties over \$25,000 were required to have appraisals completed. The average costs of the property acquisitions were around \$14,000, so a large number of properties weren't required to have appraisals.

Location Description:

109 N. FRONT ST., CITY ATTORNEY/REAL ESTATE DIVISION

Activity Progress Narrative:

There were no appraisals completed during the quarter.

Activity Location:

Address

No Activity Locations Found

Other Funding Sources Budgeted - Detail

Match Sources

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found

Grantee Activity Number:
440502-ASBESTOS TESTING & ABATEMENT-LAND BANKING

Activity Category: Land Banking - Acquisition (NSP Only)

Project Number: ADF-D

Projected Start Date: 08/03/2009

National Objective: NSP Only - LMMI

Responsible Organization:

Activity Title:

ASBESTOS TESTING & ABATEMENT - LAND BANK PROGRAM

City

State

Amount

Amount

Zip

Activity Status: Under Way

Project Title: (D)Demolish; Acquisition & Demolition Fund

Projected End Date: 12/31/2010

Completed Activity Actual End Date:

Benefit Type: Area Benefit (Census)

	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	402,300
Total CDBG Program Funds Budgeted	N/A	402,300
Program Funds Drawdown	0	401,117
Program Funds Obligated	0	402,300
Program Funds Expended	0	401,117
City of Columbus	0	401,117
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	0

Accomplishments Performance Measures

	This Report Period	Cumulative Act	ual Total / Expected
	Total		Total
# of Properties		0	0/30

	This Report Period	Cumulative Actu	al Total / Expected
	Total	1	Fotal
# of Housing Units		0	0/30
# of Singlefamily Units		0	0/30

Beneficiaries Performance Measures

	Beneficiaries	- Area Bene	efit / Census	Method
	Low	Mod	Total Lov	v/Mod%
# of Persons	40,275	17,693	78,365	73.97

Activity Description:

24CRF570.201(a) Acquisition - LAND BANK PROPERTY ACQUISITIONS

RE: ASBESTOS SAMPLING/TESTING/REPORTING SERVICES FOR VAROIUS LAND BANK PROPERTIES. CONTRACTS WITH INSPECTION EXPERTS, INC. and R3, INC.

ASBESTOS ABATEMENT - VARIOUS PROPERTIES (SEE QPR REPORTS FOR ADDRESS DETAILS)/VARIOUS CONTRACTORS

11-15-10 Increase funding by \$1100.50 for change orders issued on work in progress and obligated as of 8/31/10.

Location Description:

1201 Hildreth Ave.

1630 Maryland Ave.

815-817 E. Long St.

1072 E. Long St.

103 Woodrow Ave.

1801 Parsons Ave.

1259 N. 5th St.

913 Dupont Ave.

1192 Duxberry Ave.

2455-2457 Cleveland Ave.

983 E. 11th Ave.

1192 Duxberry Ave.

2455-2457 Cleveland Ave.

983 E. 11th Ave.

1399 Gault Ave.

524 Miller Ave.

1178-1180 S. 22nd St.

1178-1180 S. 22nd St.

524 Miller Ave.

1292-1294 N. Fifth St.

1329-1331 N. Sixth St.

803 Alton Ave.

337 S. Ogden Ave.

622 Ashburton Rd.

803 Alton Ave.

337 S. Ogden Ave.

622 Ashburton Rd.

132 S. Princeton Ave.

426 N. Garfield Ave.

132 S. Princeton Ave.

428 N. Garfield

519 Clarendon Ave.

853-855 Seymour Ave.

519 Clarendon Ave.

898 Heyl Ave.

1129 E. Columbus St.

96 S. Warren Ave.

230 S. Eureka Ave.

143 Wilson Ave.

392 Stoddard Ave.

1111-1113 E. 16th Ave.

1469 Cleveland Ave.

2501 Parkwood Ave.

2501 Parkwood Ave.

42 West Park Ave.

847-849 W. Rich St.

972 Cleveland Ave.

1253-1255 N. 5th St.

1253-1255 N. 5th St.

1889 Bucher St.

147-149 S. Dakota Ave.

957 Bellows Ave.

206 N. 20th St.

1305-1307 6th St.

1464 Franklin Ave.

107 S. Princeton Ave.

1455 Myrtle Ave.

822 Gibbard Ave.

939 Wilson Ave.

2337 Atwood Terrace

90 N. Richardson Ave.

806 S. Ohio Ave.

1092 Seymour Ave.

894 Berkeley Ave.

1639-1641 Oak St.

1251 McAllister Ave.

470 Wilson Ave.

739 Miller Ave.

739 Miller Ave.

470 Wilson Ave.

62 N. Burgess Ave.

1492 Hamlet St.

2573 Osceola Ave.

2093 Minnesota Ave.

2573 Osceola Ave.

2093 Minnesota Ave.

204 S. Hague Ave.

126-128 S. Cypress Ave.

127 Highland Ave.

2319 N. Hamilton Ave.

619 Lock Ave.

1076 McAllister

323 S. Eureka Ave.

521 N. Ohio Ave.

971 N. Howard St.

93-95 Reeb

1327-29 Mt. Vernon Ave.

1008 Reinhard Ave.

573 Whittier Ave.

146-148 Innis Ave.

291 Innis Ave.

242-244 Barthman Ave.

289-291 Dakota Ave.

2736 Sullivant Ave.

545-547 Berkeley

1099 E. Whittier St.

518 Morrill Ave.

1604 Kohr Pl.

285 N. Sylvan Ave.

1604 Kohr Pl.

2975 E. 11th Ave.

1996 Joyce Ave.

Activity Progress Narrative:

There was no activity during this quarter.

Activity Location: Address No Activity Locations Found	City	State	Zip
Other Funding Sources Budgeted - Detail Match Sources		Amount	
No Other Match Funding Sources Found			
Other Funding Sources No Other Funding Sources Found		Amount	

Grantee	Activity	Num	ber:	
440502-C	DEMOLITI	ON -	LAND	BANKING

Activity Category: Clearance and Demolition

Project Number: ADF-D

Projected Start Date: 07/01/2009

National Objective: NSP Only - LMMI

Responsible Organization: City of Columbus

Benefit Type: Area Benefit (Census)

Activity Title:	
DEMOLITION-LANDBANKING	

Activity Status: Under Way

Project Title: (D)Demolish; Acquisition & Demolition Fund

Projected End Date: 08/10/2010

Completed Activity Actual End Date:

0

0

	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	916,302.58
Total CDBG Program Funds Budgeted	N/A	916,302.58
Program Funds Drawdown	109,887.78	705,961.94
Program Funds Obligated	-300	916,302.58
Program Funds Expended	150,803.67	760,756.37
City of Columbus	150,803.67	760,756.37
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	64,233.39

Accomplishments Performance Measures

	This Report Period	Cumulative	Actual Total / Expected
	Total		Total
# of Properties		0	0/130
	This Report Period	Cumulative	Actual Total / Expected
	Total		Total

of Housing Units

of Singlefamily Units

https://drgr.hud.gov/DRGRWeb/report.do?submit=&qprId=105265

0/130

0/130

Beneficiaries Performance Measures

	Beneficiaries	- Area Bene	efit / Census I	Method
	Low	Mod	Total Low	/Mod%
# of Persons	40,275	17,693	78,365	73.97

Activity Description:

TWO BLANKET CONTRACTS ESTABLISHED FOR \$300,000.00 EACH - FOR DEMOLITION SERVICES.

WATSON-SHONEBARGER GENERAL LLC, AND ELYOT LAMONT RANSOM DBA RANSOM DEMOLITION

5/27/10 - ACTIVITY BUDGET INCREASED

11/15/10 Funding increased by \$7649.50 for utility costs which are part of the demo contracts but were not added to DRGR prior to the obligations deadline.

Location Description:

519 Clarendon Ave.

- 853-855 Seymour
- 147 West Park Ave.
- 245-247 Cypress Ave.

1201 Hildreth Ave.

1630 Maryland Ave.

815-817 E. Long St.

2455 Cleveland Ave.

1192 Duxberry Ave.

983 E. 11th Ave.

1292-94 N. 5th St.

1329-31 N. 6th St.

803 Alton Ave.

337 Ogden Ave.

622 Ashburton Ave.

132 S. Princeton Ave.

426-428 N. Garfield Ave.

1253-1255 N. 5th St.

972 Cleveland Ave.

806 S. Ohio Ave.

1889 Bucher St.

939 Wilson Ave.

419-21 Lilley Ave.

1464 Franklin Ave.

894 Berkeley Ave.

1639 Oak St.

1251 McAllister Ave.

2131 Watkins Rd.

93-95 Reeb Ave.

1092 Seymour

470 Wilson Ave.

739 Miller Ave.

521 N. Ohio Ave.

1076 McAllister Ave.

1327-1329 Mt. Vernon Ave.

1008 Reinhard Ave.

146-148 Innis Ave.

291 Innis Ave.

493 N. Ohio Ave.

1565 E. 4th Ave.

242-244 Barthman Ave.

545-547 Berkeley Ave.

573 E. Whittier Ave.

878 Lawndale Ave.

518 Morrill Ave.

1099 E. Whittier Ave.

1380-1382 N. 5th Ave.

1072 E. Long St.

1170 Lexington Ave.

1016 E. 17th Ave.

1551 E. 26th Ave.

103 Woodrow Ave.

1801 Parsons Ave.

1259 N. 5th St.

913 Dupont Ave.

1399 Gualt Ave.

524 Miller Ave.

1178-1180 S. 22nd St.

1129 E. Columbus St.

143 Wilson Ave.

392 Stoddard Ave.

230 S. Eureka Ave.

96 S. Warren Ave.

1469 Cleveland Ave.

2501 Parkwood Ave.

1111-1113 E. 16th Ave.

42 West Park Ave.

847-849 W. Rich St.

134 Harris Ave.

90 N. Richardson Ave.

1455 Myrtle Ave.

851-853 E. 2nd Ave.

147-149 S. Dakota Ave.

957 Bellows Ave.

1305-1307 N. 6th St.

822 E. Gibbard Ave.

669 E. 3rd Ave.

204 S. Hague Ave.

127 Highland Ave.

126-128 Cypress Ave.

107 S. Princeton Ave.

62 N. Burgess Ave.

1492 Hamlet St.

323 S. Eureka Ave.

289-291 S. Dakota Ave.

2573 Osceola Ave.

619 Lock Ave.

2319 Hamilton Ave.

711 S. 18th St.

971 N. Howard St.

2736 Sullivant Ave.

285 N. Sylvan Ave,

2975 E. 11th Ave.

Activity Progress Narrative:

As of the end of this quarter, staff had inspected 338 structures to determine if they are blighted, a total of 97 structures were declared blighted and placed on the demolition list. 12 additional structures were demolished during this quarter, taking the total number of demo's to 89.

Activity Location:

Address	City	State	Zip
No Activity Locations Found			
Other Funding Sources Budgeted - Detail Match Sources		Amount	
No Other Match Funding Sources Found			
Other Funding Sources		Amount	
No Other Funding Sources Found			

Grantee Activity Number: 440502-HOLDING COSTS-LAND BANKING

Activity Category: Land Banking - Acquisition (NSP Only)

Project Number: ADF-C

Projected Start Date: 03/01/2009

National Objective: NSP Only - LMMI

Responsible Organization: City of Columbus

Benefit Type:

Activity Title: HOLDING COSTS-LAND BANKING

Activity Status: Under Way

Project Title: (C)Land Banking; Acquisition & Demolition Fund

Projected End Date: 09/30/2010

Completed Activity Actual End Date:

	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	750,641.25
Total CDBG Program Funds Budgeted	N/A	750,641.25
Program Funds Drawdown	29,312.48	431,100.83
Program Funds Obligated	-8,000.99	750,641.25
Program Funds Expended	35,204.65	443,283.51
City of Columbus	35,204.65	443,283.51
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	24,576.05

Accomplishments Performance Measures

	This Report Period	C	umulative Actual Total / Expected
	Total		Total
# of Properties		0	0/100

	This Report Period	Cumulative Act	ual Total / Expected
	Total		Total
# of Housing Units		0	0/150
# of Singlefamily Units		0	0/150

Beneficiaries Performance Measures

	Beneficiaries	- Area Ben	efit / Census	Method
	Low	Mod	Total Lov	w/Mod%
# of Persons	53,495	24,259	107,389	72.4

Activity Description:

24CRF570.201(a) Acquisition - LAND BANK PROPERTY ACQUISITIONS

HOLDING COSTS RELATED TO LAND BANKING PROGRAM - SUPPLIES/MATERIALS, REAL ESTATE TAXES, UTILITY PAYMENTS, (VARIOUS VENDORS)

Location Description:

LAND MANAGEMENT OFFICE, 109 N. FRONT STREET, COLUMBUS OH 43215

Activity Progress Narrative:

Private companies were contracted to secure structures, remove trash and debris, and other property maintenance services. Materials were purchased for City staff, including plywood, and other supplies to board/maintain properties, and payment of utilities and tax bills for properties being held in the Land . Bank.

Activity Location: Address		City	State	Zip
No Activity Locations Found				
Other Funding Sources Budgeted - Detail Match Sources			Amount	
No Other Match Funding Sources Found				
Other Funding Sources			Amount	
No Other Funding Sources Found				
Grantee Activity Number: 440505 - Housing Staff	Activity Title: Housing Staff			
Activity Category: Rehabilitation/reconstruction of residential structures	Activity Status: Under Way			

Project Number: ADMIN-ADC

Projected Start Date: 01/01/2009

National Objective: NSP Only - LMMI

Responsible Organization: City of Columbus

Benefit Type: Direct Benefit (Households) **Project Title:** (B,C,D,E); Activity Delivery Costs

Projected End Date: 03/02/2013

Completed Activity Actual End Date:

	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	1,183,577.81
Total CDBG Program Funds Budgeted	N/A	1,183,577.81
Program Funds Drawdown	99,250.45	696,409.1
Program Funds Obligated	-100,000	1,183,577.81
Program Funds Expended	98,403.84	715,770.97
City of Columbus	98,403.84	715,770.97
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	8,047.19

Accomplishments Performance Measures

	This Report Period	Cumulative Act	tual Total / Expected
	Total		Total
# of Properties		0	0/123

	This Report Period	Cumulative Actual Total / Expect		
	Total	Total		
# of Housing Units		0	0/133	
# of Singlefamily Units		0	0/133	
2	Total	0 0		

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/0	0/0	0/133	0
# Owner Households	0	0	0	0/0	0/0	0/50	0
# Renter Households	0	0	0	0/0	0/0	0/83	0

Cumulative Race Total

			This Re	port Perio	d				Cur	nulative Actual T	otal		
	Owner		Rent	er	Tot	al Households		Owner		Renter	Tot	al Households	
Direct Benefit (Households)		Latino '	Total Hispar	nic/Latino	Total	Hispanic/Latino	Total	Hispanic/Latino	Total	Hispanic/Latino	Total	Hispanic/Latin	0
Other multi- racial	0	0	0	0	0	C	0	0	0	0	0		0
Households Female	0		0		0		0		0		0		

Activity Description:

24CFR570.201(a,b,c,d,e,i,n); ...202; ...204: Department of Development Housing Division - Staff will be developing financing mechanisms, processing applications and financing for housing development. Staff will also be providing construction management services to housing projects. A market analysis is being conducted through contracted services to determine what housing activities should be implemented in specific geographic areas within the identified Areas of Greatest Need.

Location Description:

50 W. Gay Street Columbus, Ohio 43215

Activity Progress Narrative:

Sales of homeownership units continue to exceed expectations. Much of this we believe is attributable to the high building standards established with our AWARE requirements. The close of the second quarter brought a new leader in HERS scores with Habitat for Humanity at 52. Our Developer meeting was held on April 15 with speakers on mortgage lending, homeownership vouchers, Energy Star rebates, homebuyer pre and post purchase counseling and safety issues working with Building Services to schedule inspections with safety in mind. The meeting also included developer updates on how projects were progressing. Bi-weekly NSP city staff team meetings continue with updates on recent webinars and FAQs as well as reports on projects in process. Monthly meetings with the fiscal staff are now ongoing to discuss how funds are being obligated and expended.

Zip

Activity Location: Address
No Activity Locations Found

Other Funding	Sources	Budgeted -	Detail
----------------------	---------	-------------------	--------

Match Sources

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found

Grantee Activity Number:	Activity Title:	
140507-NSF Contracts	NSF Contracts	
Activity Category:	Activity Status:	
Planning	Under Way	
Project Number:	Project Title:	
ADMIN-P&A	10% Planning & Admin Cap	
Projected Start Date:	Projected End Date:	
01/01/2009	03/02/2013	
National Objective: N/A	Completed Activity Actual End Date:	
¥/ ^		
Responsible Organization: City of Columbus		
Benefit Type:		
Area Benefit (Census)		
	Apr 1 thru Jun 30, 2011	To Date

City

State

Amount

.....

.. ..

Amount

Total Projected Budget from All Sources	N/A	108,196.22
Total CDBG Program Funds Budgeted	N/A	108,196.22
Program Funds Drawdown	2,860.78	97,833.96
Program Funds Obligated	3,492.99	108,196.22
Program Funds Expended	203.15	97,867.33
City of Columbus	203.15	97,867.33
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	75

Beneficiaries Performance Measures

	Beneficiaries	- Area Ben	efit / Census	Method
	Low	Mod	Total Low	/Mod%
# of Persons	53,495	24,259	107,389	72.4

Activity Description:

24CFR570.205,206: Market study contract for planning purposes. Training and Travel related to program planning.

11-15-10 funding increased by \$750 for 2 contracts which were posted in the City's accounting system by the deadline, but were not added to DRGR by 8/31/10.

Location Description:

50 W. Gay Street Columbus, OH 43215

Activity Progress Narrative:

Funds expended during this quarter were used to support training initiatives, and NSP1 travel expenditures.

Activity Location:			
Address	City	State	

No Activity Locations Found

https://drgr.hud.gov/DRGRWeb/report.do?submit=&qprId=105265

Zip

Other Funding Sources Budgeted - Detail

Match Sources

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found

Amount

Amount

Grantee Activity Number: 4410-440506-CCC-CONDO PROJECTS

Activity Category: Rehabilitation/reconstruction of residential structures

Project Number: NSF-HO-E

Projected Start Date: 01/11/2010

National Objective: NSP Only - LMMI

Responsible Organization: City of Columbus

Benefit Type: Direct Benefit (Households) Activity Title: NPSI/CCC/MAINMCALLISTER/09

Activity Status: Under Way

Project Title: (E)Redevelop; NSF-Homeownership Opportunities Program

Projected End Date: 02/28/2010

Completed Activity Actual End Date:

	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	686,370.4
Total CDBG Program Funds Budgeted	N/A	686,370.4
Program Funds Drawdown	36,192.78	506,984
Program Funds Obligated	0	686,370.4
Program Funds Expended	56,584.68	527,375.9
City of Columbus	56,584.68	527,375.9
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	162,579.6

Accomplishments Performance Measures

This Report Period	Cu	mulative Actual Total / Expected
Total		Total
# of Properties	0	0/4

	This Report Period	Cumulative Actual Total / Expected		
	Total	Total		
# of Housing Units		0	0/8	
# of Singlefamily Units		0	0/8	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/	/Mod%
# of Households	0	0	0	0/0	0/0	0/8	0
# Owner Households	0	0	0	0/0	0/0	0/8	0

Activity Description:

This project consists of four duplexes which are being redeveloped in a historically accurate and energy efficient manner to be used as condominiums or lease/purchase opportunities.

Location Description:

1023-25 , 1037-39, 1041-43, 1047-49 MAIN ST, COLUMBUS, OHIO 43205

Activity Progress Narrative:

This project consists of four duplexes which are being redeveloped in a historically accurate and energy efficient manner to be used as condominiums or lease/purchase opportunities. Six of the eight units are complete and a ribbon cutting was held on May 4. The remaining two units, which had some significant construction challenges, are near completion.

Activity Location: Address	City	State	Zip	
No Activity Locations Found				
Other Funding Sources Budgeted - Detail Match Sources	Amount			
No Other Match Funding Sources Found				
Other Funding Sources		Amount		
No Other Funding Sources Found				

Grantee Activity Number: 4410-440506-CDFAP

Activity Category: Rehabilitation/reconstruction of residential structures

Project Number: NSF-HO-E

Projected Start Date: 11/19/2009

National Objective: NSP Only - LMMI

Responsible Organization: City of Columbus

Benefit Type: Direct Benefit (Households) Activity Title: CDFAP

Activity Status: Under Way

Project Title: (E)Redevelop; NSF-Homeownership Opportunities Program

Projected End Date: 11/19/2010

Completed Activity Actual End Date:

	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	2,387,121.33
Total CDBG Program Funds Budgeted	N/A	2,387,121.33
Program Funds Drawdown	478,374.01	1,557,187.55
Program Funds Obligated	99,868.11	2,387,121.33
Program Funds Expended	461,009.98	1,709,067.65
City of Columbus	461,009.98	1,709,067.65
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	18,866.41
5		

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected		
	Total	Total		
# of Properties		0	3/10	

	This Report Period	Cumulative Actual Total / Expected		
	Total	Total		
# of Housing Units		0	3/10	
# of Singlefamily Units		0	3/10	
# of Singleramity Units		0	3/10	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	2	2	1/0	3/0	4/10	100
# Owner Households	0	2	2	1/0	3/0	4/10	100

Owner

Cumulative Race Total			
	This Report Pe	riod	
Owner	Renter	Total Households	

Cumulative Actual Total Renter Total Households

Direct Benefit (Households)		ic/Latino To	otal Hispa	nic/Latino T	otal Hisp	anic/Latino	Total F	lispanic/Latino	Total H	ispanic/Latino T	otal H	ispanic/Latino
White	1	0	0	0	1	0	1	0	0	0	1	0
Black/African American	1	0	0	0	1	0	2	0	0	0	2	0
Other multi- racial	0	0	0	0	0	0	1	0	0	0	1	0
Households Female	1		0		1		3		0		3	

Activity Description:

This project consists of ten single family homes which are being redeveloped for sale or lease purchase.

Location Description:

766 Carpenter St.

829 Carpenter St.

808 Heyl		
833 Heyl		
898 Heyl		
905 Heyl		
740 S. 18th		
847 S. 18th		
853 S. 18th		
875 S. 18th		

Activity Progress Narrative:

This project consists of ten single family homes which are being redeveloped for sale or lease purchase. To date, eight homes have completed construction, four were sold to buyers by the end of the second quarter – 766 Carpenter, 847 S. 18th, 833 Heyl and 808 Heyl. Discussions with potential buyers are ongoing.

Activity Location:			
Address	City	State	Zip
808 Heyl	columbus	NA	43026-2433
833 Heyl	columbus	NA	43026-2434

Other Funding Sources Budgeted - Detail

Match Sources

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found

Grantee Activity Number: 4410-440506-CHP

Activity Category: Construction of new housing

Project Number: NSF-HO-E

Projected Start Date: 10/19/2010

National Objective:

Activity Title: CHP- SINGLE FAMILY HOUSING

Activity Status: Under Way

Project Title: (E)Redevelop; NSF-Homeownership Opportunities Program

Amount

Amount

Projected End Date: 04/02/2011

Completed Activity Actual End Date:

Responsible Organization: City of Columbus

Benefit Type:

Direct Benefit (Households)

	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	1,901,058.06
Total CDBG Program Funds Budgeted	N/A	1,901,058.06
Program Funds Drawdown	44,474.87	1,442,205.86
Program Funds Obligated	0	1,901,058.06
Program Funds Expended	104,573.35	1,502,304.34
City of Columbus	104,573.35	1,502,304.34
Match Contributed	0	0
Program Income Received	0	489,537
Program Income Drawdown	0	103,068.9

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total	Expected	
	Total	Total		
# of Housing Units		0	13/9	
# of Singlefamily Units		0	13/9	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod ^o	
# of Households	0	0	0	4/0	4/0	8/9	100
# Owner Households	0	0	0	4/0	4/0	8/9	100

Cumulative Race Total

	This Report Period					Cumulative Actual Total											
	Owner			Renter		То	tal Househ	olds		Owner			Renter		То	tal Househol	ds
Direct Benefit (Households)	Total Hispanic/	'Latino	Total	Hispanic/I	Latino	Tota	l Hispanic/	Latino	Total	Hispanic,	Latino	Total	Hispanic _,	/Latino	Tota	Hispanic/La	itino
White	0	0	0		0	(C	0	1		0	0		0	4	ļ.	2
Black/African American	0	0	0		0	(C	0	4		0	0		0	4	ŀ	0
Households Female	0		0			(C		5			0			5	i	
Unknown	0	0	0		0	(D	0	3		2	0		0	C)	0

Activity Description:

This project consists of nine new build single family homes.

Location Description:

278 N. 20th St.

- 171 N. 21st St.
- 175 N. 21st St.
- 176 N. 21st St.
- 232 N. 21st St.
- 276 N. 21st St.
- 280 N. 21st St.
- 253 N. 22nd St.
- 257 N. 22nd St.

Activity Progress Narrative:

This project consists of nine new build single family homes. To date, all nine of the homes have completed construction. Of those, eight have been sold to homebuyers. (176 N. 21st St, 278 N. 20tht St., 280 N. 21st St., 232 N. 21st St., 276 N. 21st St., 253 N. 21st, 171 N. 21st, and 257 N. 22nd).

Zip

Activity Location: Address	
No Activity Locations Found	

No Activity Locations Found	
Other Funding Sources Budgeted - Detail Match Sources	Amount
No Other Match Funding Sources Found	
Other Funding Sources	Amount
No Other Funding Sources Found	

Grantee Activity Number:						
4410-440506-CHP-1072 LONG CONDO PROJECTS						

Activity Category: Rehabilitation/reconstruction of residential structures

Project Number: NSF-HO-E

Projected Start Date: 11/19/2009

National Objective: NSP Only - LMMI

Responsible Organization: City of Columbus

Benefit Type: Direct Benefit (Households) Activity Title: COLUMBUS HOUSING PART.

Activity Status: Under Way

Project Title: (E)Redevelop; NSF-Homeownership Opportunities Program

City

State

Projected End Date: 11/19/2019

Completed Activity Actual End Date:

	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	1,748,000
Total CDBG Program Funds Budgeted	N/A	1,748,000
Program Funds Drawdown	153,289.25	258,226.98
Program Funds Obligated	98,000	1,748,000
Program Funds Expended	153,289.25	258,226.98
City of Columbus	153,289.25	258,226.98
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	0

Accomplishments Performance Measures

	This R	eport Perio	d	Cumul	ative Actua	Total / Expected
		Total			То	tal
# of Properties				0		0/7
	This R	eport Period	d	Cumul	ative Actua	Total / Expected
		Total			То	tal
# of Housing Units				0		0/7
# of Singlefamily Units				0		0/7
Beneficiaries Performance Measures						
	This Report Period Cumulative Actual Total / Expected					otal / Expected
	Low	Mod	Total	Low	Mod	Total Low/Mod%

	LOW	моа	lotai	LOW	моа	l otal L	ow/moa%
# of Households	0	0	0	0/0	0/0	0/7	0
# Owner Households	0	0	0	0/0	0/0	0/7	0

Activity Description:

A new build condominium project with 7 units. Added \$98,000 to the budget to cover additional costs on the project.

Location Description:

Activity Progress Narrative:

This project consists of seven new build condominium units. These sites are in the drywall or rough mechanicals stage of development.

Activity Location: Address	City	State	Zip
No Activity Locations Found			
Other Funding Sources Budgeted - Detail Match Sources		Amount	
No Other Match Funding Sources Found			
Other Funding Sources		Amount	
No Other Funding Sources Found			

Grantee Activity Number: 4410-440506-COLUMBUS COMPACT (CCC)

Activity Category: Rehabilitation/reconstruction of residential structures

Project Number: NSF-HO-E

Projected Start Date: 11/19/2009

National Objective: NSP Only - LMMI

Responsible Organization: City of Columbus

Benefit Type: Direct Benefit (Households) Activity Title: COLUMBUS COMPACT

Activity Status: Under Way

Project Title: (E)Redevelop; NSF-Homeownership Opportunities Program

Projected End Date: 11/19/2010

Completed Activity Actual End Date:

	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	21,050
Total CDBG Program Funds Budgeted	N/A	21,050
Program Funds Drawdown	0	0
Program Funds Obligated	0	21,050
Program Funds Expended	0	0
City of Columbus	0	0
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	0

Accomplishments Performance Measures

	This Report Period	Cumulative Actual	Total / Expected
	Total	Tot	al
# of Properties		0	0/2

	This Report Period Total	Cumulative Actual Total , Total	Cumulative Actual Total / Expected Total		
# of Housing Units		0	0/2		
# of Singlefamily Units		0	0/2		

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/2	0
# Owner Households	0	0	0	0/0	0/0	0/2	0

Activity Description:

Pre-development costs only.

Location Description:

1059 E MAIN ST/1089 MCCALLISTER

Activity Progress Narrative:

This project consists of four duplexes which are being redeveloped in a historically accurate and energy efficient manner to be used as condominiums or lease/purchase opportunities. Six of the eight units are complete and a ribbon cutting was held on May 4. The remaining two units, which had some significant construction challenges, are near completion.

Activity Location: Address No Activity Locations Found	City	State	Zip			
Other Funding Sources Budgeted - Detail Match Sources No Other Match Funding Sources Found	Amount					
Other Funding Sources No Other Funding Sources Found	Amount					
Grantee Activity Number: 4410-440506/AHT/CUL Activity Category: Rehabilitation/reconstruction of residential structures	Activity Title: AFFORDABLE HOUSING TRUST/CUL Activity Status: Under Way					
Project Number: NSF-HO-E	Project Title: (E)Redevelop; NSF-Homeownership Opportunities Program					

Projected Start Date: 07/31/2010

National Objective: NSP Only - LMMI

Responsible Organization:

City of Columbus

Benefit Type: Direct Benefit (Households) Projected End Date: 02/28/2011

Completed Activity Actual End Date:

	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	838,946.44
Total CDBG Program Funds Budgeted	N/A	838,946.44
Program Funds Drawdown	0	556,743.76
Program Funds Obligated	0	838,946.44
Program Funds Expended	96,566.7	653,310.46
City of Columbus	96,566.7	653,310.46
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	103,340.56

Accomplishments Performance Measures			
	This Report Period Cumulative Actual Total		
	Total		Total
# of Properties		0	0/5

This Report Period

Total

0

Cumulative Actual Total / Expected Total 0/5

of Housing Units

	This Report Period				Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low/Mod%		
# of Households	0	2	2	0/0	2/0	2/5	100	
# Owner Households	0	2	2	0/0	2/0	2/5	100	

0

Cumulative Race Total

This Report Period					Cumulative Actual Total							
	Owner		Rente	r	Total Ho	useholds	Ow	ner	Rer	nter	Total	Households
Direct Benefit T (Households)	otal Hispanic/	'Latino T	otal Hispani	c/Latino T	otal Hispa	anic/Latino	Total Hispa	nic/Latino 1	otal Hispa	nic/Latino To	otal Hi	spanic/Latino
White	1	0	0	0	1	0	1	0	0	0	1	0
Native Hawaiian/Other Pacific Islander	1	1	0	0	1	1	1	1	0	0	1	1
Households Female	1		0		1		1		0		1	

Activity Description:

REHAB RECONSTRUCTION OF 5 HOUSING UNITS

Location Description:

617 Gilbert St.

681 Gilbert St.

649 S. 22nd St.

706 S. 22nd St.

807 Ann St.

Activity Progress Narrative:

This project consists of five single family or converted duplex to single family sites. To date, four sites are complete and two have been sold to homebuyers – 617 Gilbert and 649 S. 22nd. One site is seeking additional financing and should begin soon.

Activity Location:			
Address	City	State	Zip
649 S. 22nd St.	columbus	NA	43205-2706
617 Gilbert	columbus	NA	43205-2616

Other Funding Sources Budgeted - Detail

Match Sources

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found

Grantee Activity Number: 4410-440509 COLUMBUS URBAN LEAGUE

Activity Category: Public services

Project Number: NSF-HO-E

Projected Start Date: 10/01/2009

National Objective: NSP Only - LMMI

Responsible Organization: City of Columbus Activity Title: CUL/HOMEBUYER ED

Activity Status: Under Way

Project Title: (E)Redevelop; NSF-Homeownership Opportunities Program

Amount

Amount

Projected End Date: 07/31/2010

Completed Activity Actual End Date:

0/5

	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	58,081
Total CDBG Program Funds Budgeted	N/A	58,081
Program Funds Drawdown	0	57,759.22
Program Funds Obligated	0	58,081
Program Funds Expended	0	57,759.22
City of Columbus	0	57,759.22
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	0

Accomplishments Performance Measures

This Report Period		Cumulativ	e Actual Total / Expected
	Total		Total
# of Properties		0	0/0

	This Report Period	Cumulative Actual Total / E	xpected
	Total	Total	
# of Housing Units		0	316/0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lov	w/Mod%
# of Households	0	0	0	844/0	239/0	1,287/140	84.15

Cumulative Race Total

	This Report Period								Cumulative Actual Total						
	Owner		Renter		Total Households		Ow	ner		Renter	Tota	al Households			
Direct Benefit To (Households)	otal Hispanic/Lat	ino To	otal Hispanic/Lat	ino T	otal Hispanic/Lati	no Tot	tal Hispa	nic/Latino	Total	Hispanic/Latino	Fotal	Hispanic/Latino			
White	0	0	0	0	0	0	0	0	0	0	366	60			
Black/African American	0	0	0	0	0	0	0	0	0	0	850	0			
Asian	0	0	0	0	0	0	0	0	0	0	10	0			
American Indian/Alaskan Native	0	0	0	0	0	0	0	0	0	0	2	0			
Native Hawaiian/Other Pacific Islander	0	0	0	0	0	0	0	0	0	0	1	0			
American Indian/Alaskan Native and White	0	0	0	0	0	0	0	0	0	0	1	0			
Asian and White	0	0	0	0	0	0	0	0	0	0	1	0			
Black/African American and White	0	0	0	0	0	0	0	0	0	0	4	0			
American Indian/Alaskan Native and Black/African American	0	0	0	0	0	0	0	0	0	0	1	0			
Other multi- racial	0	0	0	0	0	0	0	0	0	0	26	0			
Unknown	0	0	0	0	0	0	0	0	0	0	25	0			

Activity Description:

HOMEBUYER EDUCATION

24CFR570.201(E)PS FOR HB COUNSELING

 $\label{eq:constraint} \mbox{Original estimate of 140 households to receive Homebuyer Education Counseling.}$

Location Description:

788 Mt. Vernon Ave Columbus, OH 43203-1408

Activity Progress Narrative:

No activity in this quarter, only a balance of \$321.78 remains on the contract and will be cancelled in the 3rd quarter.

Activity Location: Address	City	State	Zip
No Activity Locations Found			
Other Funding Sources Budgeted - Detail Match Sources		Amount	
No Other Match Funding Sources Found			
Other Funding Sources		Amount	
No Other Funding Sources Found			

Grantee Activity Number: 4410-440509 MORPC/HOMEBUYER ED

Activity Category: Public services

Project Number: NSF-HO-E

Projected Start Date: 10/01/2009

National Objective: NSP Only - LMMI

Responsible Organization: City of Columbus

Benefit Type: Direct Benefit (Households) Activity Title: MORPC/HOMEBUYER ED

Activity Status: Under Way

Project Title: (E)Redevelop; NSF-Homeownership Opportunities Program

Projected End Date: 07/31/2010

Completed Activity Actual End Date:

	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	49,269
Total CDBG Program Funds Budgeted	N/A	49,269
Program Funds Drawdown	0	49,229.7
Program Funds Obligated	0	49,269
Program Funds Expended	0	49,229.7
City of Columbus	0	49,229.7
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	0

Beneficiaries Performance Measures

	This Re	port Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%	
# of Households	0	0	0	436/0	543/0	1,483/100	66.01	

Cumulative Race Total

		т	his Report	Period	t i			Cumulative Actual Total							
	Owner		Renter		Tot	al Househol	ds		Owner			Renter	То	tal Households	
Direct Benefit (Households)	Total Hispanic/	Latino Total	Hispanic/L	atino	Total	Hispanic/La	ntino '	Total	Hispanic/La	atino	Total	Hispanic/Latino	Tota	Hispanic/Latino	
White	0	0 0		0	0		0	0		0	0	0	958	30	
Black/African American	0	0 0		0	0		0	0		0	0	0	465	0	
Asian	0	0 0		0	0		0	0		0	0	0	14	0	
Black/African American and White	0	0 0		0	0		0	0		0	0	0	14	0	
Other multi- racial	0	0 0		0	0		0	0		0	0	0	26	0	
Households	0	0			0			0			0		C	I	

												U	
Female Unknown	0	0	0	0	0	0	0	0	0	0	6		0
Activity Des HOMEBUYER EL													
24CFR570.201(E)PS FOR HB CO	OUNSELING											
Original estimat	te of 100 housel	holds to rec	eive Homel	ouyer Educati	on Counsel	ing.							
Location De	escription:												

SUB - MORPC 111 LIBERTY ST STE 100 COLS OH 43215

Activity Progress Narrative:

No activity during this quarter, only a balance of \$39.30 remains on this contract and will be cancelled in the 3rd quarter.

Activity Location: Address	City	State	Zip
No Activity Locations Found			
Other Funding Sources Budgeted - Detail Match Sources		Amoun	t
No Other Match Funding Sources Found			
Other Funding Sources		Amount	
No Other Funding Sources Found			
Grantee Activity Number: 4410-440509/CHP/HOMEBUYER ED	Activity Title: CHP/HOMEBUYER ED 440509		
Activity Category:	Activity Status:		
Public services	Under Way		
Project Number: NSF-HO-E	Project Title: (E)Redevelop; NSF-Homeownership	Opportunities Progra	m
Projected Start Date: 07/01/2009	Projected End Date: 07/31/2010		
National Objective: NSP Only - LMMI	Completed Activity Actual End D)ate:	
Responsible Organization: City of Columbus			
Benefit Type: Direct Benefit (Households)			
	Apr 1 thru Ju	n 30, 2011	To Date
Total Projected Budget from All Sources		N/A	100,344
Total CDBG Program Funds Budgeted		N/A	100,344
Program Funds Drawdown		0	100,344
Program Funds Obligated		0	100,344
Program Funds Expended		0	100,344
City of Columbus		0	100,344
Match Contributed		0	0
Program Income Received		0	0

Beneficiaries Performance Measures

Program Income Drawdown

This Report Period Low Mod

Total

Cumulative Actual Total / Expected Low Mod Total Low/Mod%

0

0

# of Households		0	0	0	1,657/0	1,093/0	3,488/680	78.84
Cumulative Race Total	This Report Period				Cum	ulative Ad	ctual Total	

		I IIS RE		Cumulative Actual Total									
	Owner		Ren	ter	Total H	Households		Owner		Renter		Tota	l Households
Direct Benefit (Households)	-	/Latino T	otal Hispa	nic/Latino 1	fotal His	spanic/Latino	Total I	lispanic/Latino	o Tota	l Hispanic/	Latino 1	otal H	lispanic/Latino
White	0	0	0	0	0	0	0	(D	C	01	,316	81
Black/African American	0	0	0	0	0	0	0	(C	D	0 1	,726	0
Asian	0	0	0	0	0	0	0	(D	C	0	44	0
American Indian/Alaskan Native	0	0	0	0	0	0	0	(D	0	0	4	0
American Indian/Alaskan Native and White	0	0	0	0	0	0	0	(C)	0	3	0
Asian and White	0	0	0	0	0	0	0	(C	0	0	1	0
Black/African American and White	0	0	0	0	0	0	0	(D	0	0	35	0
American Indian/Alaskan Native and Black/African American	0	0	0	0	0	0	0	(D)	0	9	0
Other multi- racial	0	0	0	0	0	0	0	(D	0	0	30	0
Unknown	0	0	0	0	0	0	0	(D	C	0	320	0

Activity Description:

HOMEBUYER EDUCATION

24CFR570.201(E)PS FOR HB COUNSELING

Original estimate of 680 households to receive Homebuyer Education Counseling.

Location Description:

COLUMBUS HOUSING PARTNERSHIP

562 E MAIN ST COLS 43215

Activity Progress Narrative:

No further activity expected on this contract, funds have been fully expended.

Activity Location: Address	City	State	Zip
No Activity Locations Found			
Other Funding Sources Budgeted - Detail Match Sources		Amount	
No Other Match Funding Sources Found		Amount	
Other Funding Sources		Amount	
No Other Funding Sources Found			

Grantee Activity Number: 4410-440509/HOTH/HOMEBUYER ED

Activity Category: Public services

Project Number: NSF-HO-E

Projected Start Date:

Activity Title: HOTH/HOMEBUYER ED

Activity Status: Under Way

Project Title: (E)Redevelop; NSF-Homeownership Opportunities Program

Projected End Date:

10/01/2009

National Objective: NSP Only - LMMI

Responsible Organization: City of Columbus

Benefit Type: Direct Benefit (Households)

	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	42,306
Total CDBG Program Funds Budgeted	N/A	42,306
Program Funds Drawdown	0	42,306
Program Funds Obligated	0	42,306
Program Funds Expended	0	42,306
City of Columbus	0	42,306
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	0

08/31/2010

Completed Activity Actual End Date:

Beneficiaries Performance Measures

	This Re	port Period		Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Lov	w/Mod%	
# of Households	0	0	0	304/0	171/0	536/100	88.62	

Cumulative Race Total

			This Repor	t Period			Cumulative Actual Total					
	Owne	er	Renter		Total Hou	seholds		Owner	F	Renter	Tota	I Households
Direct Benefit (Households)		c/Latino To	tal Hispanic/	'Latino T	otal Hispar	nic/Latino T	otal Hi	spanic/Latino To	otal His	spanic/Latino 1	fotal I	Hispanic/Latino
White	0	0	0	0	0	0	0	0	0	0	345	45
Black/African American	0	0	0	0	0	0	0	0	0	0	175	0
Asian	0	0	0	0	0	0	0	0	0	0	6	0
American Indian/Alaskan Native	0	0	0	0	0	0	0	0	0	0	5	0
American Indian/Alaskan Native and White	0	0	0	0	0	0	0	0	0	0	1	0
Black/African American and White	0	0	0	0	0	0	0	0	0	0	4	0

Activity Description:

HOMEBUYER EDUCATION

24CFR570.201(E)PS FOR HB COUNSELING

Original estimate of 100 households to receive Homebuyer Education Counseling.

Location Description:

50 WEST GAY ST. COLS. OHIO 43215

SUB - HOTH 4318 WESTLAND MALL, COLS 43229

Activity Progress Narrative:

No further activity expected on this contract, funds have been fully expended.

Activity Location:

Address	City	State	Zip
No Activity Locations Found			

Other Funding Sources Budgeted - Detail Match Sources

https://drgr.hud.gov/DRGRWeb/report.do?submit=&qprId=105265

Amount

Other Funding Sources

No Other Funding Sources Found

Grantee Activity Number: 4410-440510-HFHGC

Activity Category: Construction of new housing

Project Number: SetAside-HO-B

Projected Start Date: 08/31/2010

National Objective: NSP Only - LH - 25% Set-Aside

Responsible Organization: City of Columbus

Benefit Type: Direct Benefit (Households) Activity Title: HFHGC-25% SET ASIDE

Activity Status: Under Way

Project Title: (B) Purchase & Rehab; 25% SetAside for 50% AMI - Homeownership

Projected End Date: 04/30/2011

Completed Activity Actual End Date:

	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	1,000,000
Total CDBG Program Funds Budgeted	N/A	1,000,000
Program Funds Drawdown	0	0
Program Funds Obligated	0	1,000,000
Program Funds Expended	0	0
City of Columbus	0	0
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	0

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected				
	Total	Total				
# of Housing Units		1	3/11			
# of Singlefamily Units		1	3/11			

Beneficiaries Performance Measures

	This Re	Cumulative Actual Total / Expected					
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	1	0	1	2/0	1/0	3/11	100
# Owner Households	1	0	1	2/0	1/0	3/11	100

Cumulative Race Total

	This Report Period							Cumulative Actual Total								
	Owner			Renter		Тс	otal Househ	olds		Owner			Renter		Total I	louseholds
Direct Benefit (Households)	Total Hispanic,	/Latino	Total	Hispanic/L	atino.	Tota	Il Hispanic/	Latino	Total	Hispanic/	'Latino '	Fotal	Hispanic/	Latino To	otal His	panic/Latino
Black/African American	1	0	0		0		1	0	2		0	0		0	2	0
Households Female	1		0				1		3			0			3	
Unknown	0	0	0		0	0	0	0	1		1	0		0	1	1

Activity Description:

This project consists of eleven single family homes which are being redeveloped or new built for sale.

Location Description:

1354 Minnesota

1358 Minnesota

Amount

- 1455 Myrtle
- 83 S. Eureka
- 280 S. Eureka
- 287 S. Eureka
- 323 S. Eureka
- 388 S. Eureka
- 62 N. Burgess
- 1362 Minnesota

Activity Progress Narrative:

This project, which is part of the 50% AMI set aside, consists of eleven homes. To date, three homes have been sold to low income homebuyers – 1362 Minnesota, 1664 Minnesota and 1455 Myrtle. One home is nearing completion. Homebuyer qualifications are ongoing. The remaining seven homes are in various stages of construction.

Activity Location: Address 1455 Myrtle	City Columbus	State NA	Zip 43211-1446
Other Funding Sources Budgeted - Match Sources No Other Match Funding Sources Found	Detail		Amount
Other Funding Sources No Other Funding Sources Found			Amount

Grantee Activity Number: 4410-440511 BOULEVARD HOMES - 25% - RENTAL

Activity Category: Rehabilitation/reconstruction of residential structures

Project Number: SetAside-RO-B

Projected Start Date: 09/01/2010

National Objective: NSP Only - LH - 25% Set-Aside

Responsible Organization: City of Columbus

Benefit Type: Direct Benefit (Households) Activity Title: NSP1/7-0109/269/ SCATTERED SITES

Activity Status: Under Way

Project Title: (B) Purchase & Rehab; 25% SetAside for 50% AMI-Rental

Projected End Date: 09/01/2011

Completed Activity Actual End Date:

	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	521,050
Total CDBG Program Funds Budgeted	N/A	521,050
Program Funds Drawdown	468,945	468,945
Program Funds Obligated	0	521,050
Program Funds Expended	203,787	468,945
City of Columbus	203,787	468,945
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	0

Accomplishments Performance Measures

This Report Period

	Total	Total
# of Housing Units	0	0/15
# of Singlefamily Units	0	0/15

Beneficiaries Performance Measures

	This Report Period				Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Low	/Mod%		
# of Households	0	0	0	0/0	0/0	0/15	0		
# Renter Households	0	0	0	0/0	0/0	0/15	0		

Activity Description:

15 scattered SF homes for new build or rehab of existing structures to be used for rental housing.

Location Description:

134 West Park
210 West Park
297 West Park
124 S. Princeton
208 S. Princeton
274 Avondale
41 Dakota
300 Dakota
82 Cypress
245 Cypress

- 251 Cypress 261 Hawkes
- 849 Rich St
- 259 S. Yale

Activity Progress Narrative:

15 scattered SF homes for new build or rehab of existing structures. Four units are complete with construction on remaining units nearing completion. Tenants are being qualified for move in.

Crantes Astivity Number			
No Other Funding Sources Found			
Other Funding Sources		Amount	
No Other Match Funding Sources Found			
Other Funding Sources Budgeted - Detail Match Sources		Amount	
No Activity Locations Found			
Activity Location: Address	City	State	Zip

Grantee Activity Number: 4410-440511 CHP - WHITTIER 25% SET ASIDE - RENTAL

Activity Category: Rehabilitation/reconstruction of residential structures Activity Title: WHITTIER LANDING/NSP/7-0109/270

Activity Status: Under Way

Project Number: SetAside-RO-B

Projected Start Date: 08/20/2010

National Objective: NSP Only - LH - 25% Set-Aside

Responsible Organization: City of Columbus

Benefit Type: Direct Benefit (Households) Project Title: (B) Purchase & Rehab; 25% SetAside for 50% AMI-Rental

Projected End Date: 08/11/2011

Completed Activity Actual End Date:

	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	1,505,400
Total CDBG Program Funds Budgeted	N/A	1,505,400
Program Funds Drawdown	306,255.04	329,689.68
Program Funds Obligated	0	1,505,400
Program Funds Expended	212,130.93	329,689.68
City of Columbus	212,130.93	329,689.68
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	0

Accomplishments Performance Measures

	This Report Period	Cumulative Actual	Total / Expected
	Total	Tota	al
# of Properties		0	0/27

	This Report Period	Cumulative Actual To	Cumulative Actual Total / Expected		
	Total	Total			
# of Housing Units		0	0/27		
# of Singlefamily Units		0	0/27		

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/0	0/0	0/27	0
# Renter Households	0	0	0	0/0	0/0	0/27	0

Activity Description:

Scattered site single family homes that are new build/rehab projects to provide affordable rental housing.

Location Description:

875 Gilbert

876 Linwood

834 Gilbert

871 Gilbert

874 Gilbert

1123 Columbus

1129 E. Columbus St.

785 S. 22nd

898 S. 22nd

571 Seiber

939 Wilson

720 Seibert

1147 Sycamore

1151 Sycamore

1110 Stanley

- 961Oakwood
- 951 Seymour

1092 Seymour

- 795 S. Champion
- 871 Studer
- 915 Studer
- 939 Studer
- 871 Wilson
- 992 Wilson
- 935 Wilson
- 973 Wilson
- 1051 1053 Oakwood

Activity Progress Narrative:

40 unit single-family, rental project on scattered sites with 27-NSP units on the southeast side of Columbus. Project is under construction and proceeding well. The 27 NSP units will benefit 50% AMI (or less) households.

Activity Location: Address	City	State	Zip
No Activity Locations Found			
Other Funding Sources Budgeted - Detail Match Sources		Amount	
No Other Match Funding Sources Found			
Other Funding Sources		Amount	
No Other Funding Sources Found			

Grantee Activity Number: 4410-440511 FRANKLINTON - 25% - RENTAL

Activity Category: Rehabilitation/reconstruction of residential structures

Project Number: SetAside-RO-B

Projected Start Date: 06/02/2010

National Objective: NSP Only - LH - 25% Set-Aside

Responsible Organization: City of Columbus

Benefit Type: Direct Benefit (Households)

Total Projected Budget from All Sources Total CDBG Program Funds Budgeted Program Funds Drawdown Program Funds Obligated Activity Title: FDA/NSP1/2-2610/271

Activity Status: Under Way

Project Title: (B) Purchase & Rehab; 25% SetAside for 50% AMI-Rental

Projected End Date: 08/10/2010

Completed Activity Actual End Date:

Apr 1 thru Jun 30, 2011	To Date
N/A	858,022
N/A	858,022
545,264.33	572,412.13
0	858,022

https://drgr.hud.gov/DRGRWeb/report.do?submit=&qprId=105265

7/28/2011

Program Funds Expended	488,971.73	755,601.73
City of Columbus	488,971.73	755,601.73
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	0

Accomplishments Performance Measures

	This Report Period	Cumulative Actual Total / Expected		
	Total	Total		
# of Housing Units		0	0/7	
# of Singlefamily Units		0	0/7	

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			d
	Low	Mod	Total	Low	Mod	Total Low/	/Mod%
# of Households	0	0	0	0/0	0/0	0/4	0
# Renter Households	0	0	0	0/0	0/0	0/4	0

Activity Description:

3 duplexes and 1 SF home to be demolished and new built or rehab to the existing structure and used for rental properties.

Location Description:

28-30, 85-87 CYPRESS, 147-49 DAKOTA, 817-19 BELLOWS

Activity Progress Narrative:

7 unit NSP project in the Franklinton area of Columbus. 3 duplexes and 1 single family unit for rental to benefit 50% AMI household. Construction is complete on the rehabilitation units and is near completion for the new construction unit. Outreach for prospective tenants has begun.

Activity Location: Address	City	State	Zip
No Activity Locations Found			
Other Funding Sources Budgeted - Detail Match Sources		Amount	
No Other Match Funding Sources Found			
Other Funding Sources	Amount		
No Other Funding Sources Found			

Grantee Activity Number:
4410-440511 HILLTOP-25% RENTAL

Activity Category: Rehabilitation/reconstruction of residential structures

Project Number: SetAside-RO-B

Projected Start Date: 08/13/2010

National Objective: NSP Only - LH - 25% Set-Aside

Responsible Organization: City of Columbus

Benefit Type: Direct Benefit (Households)

Total Projected Budget from All Sources Total CDBG Program Funds Budgeted

Activity Title:	
HILLTOP HOUSING/NSP1/7-0109/265	

Activity Status: Under Way

Project Title: (B) Purchase & Rehab; 25% SetAside for 50% AMI-Rental

Projected End Date: 08/13/2011

Completed Activity Actual End Date:

Apr 1 thru Jun 30, 2011	To Date
N/A	1,576,229
N/A	1,576,229

Program Funds Drawdown	114,500	114,500
Program Funds Obligated	0	1,576,229
Program Funds Expended	114,500	114,500
City of Columbus	114,500	114,500
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	0

Accomplishments Performance Measures

Period Cumul	ative Actual Total / Expected
	Total
0	0/30
0	0/30
	Period Cumul 0 0

Beneficiaries Performance Measures

	This Report Period			Cumulative Actual Total / Expected			d
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/30	0
# Renter Households	0	0	0	0/0	0/0	0/30	0

Activity Description:

Scattered site, single family development for new build/rehab projects to provide affordable rental housing.

Location Description:

109 N. Burgess	147 Belvidere Ave.
271 S. Highland Ave	162 N. Eureka Ave.
75 Powell	716 S. Terrace Ave
102 N. Ogden	682 S. Ogden Ave
112 S. Richardson	664 S. Wayne Ave.
137 S. Richardson Ave	575 S. Eureka Ave.
349 S. Wheatland Ave	563 S. Wayne Ave
96 S. Warren Ave.	433 S. Burgess Ave.
146 N. Ogden Ave.	364 Midland Ave
166 N. Wayne Ave.	361 S. Richardson Ave.
230 S. Eureka Ave.	361 S. Burgess Ave.
337 S. Ogden Ave.	334 N. Ogden Ave.
2227 Safford Ave.	320 Midland Ave.
227 Columbian Ave.	205 N. Powell Ave.
211 N. Terrace Ave.	271 S. Highland Ave

Activity Progress Narrative:

30 unit single family, scattered site, rental project in the hilltop area of Columbus. All 30 units are NSP-assisted and will benefit 50% AMI or less households. Construction is underway on all units and two units are nearly complete.

Activity Location: Address	City	State	Zip
No Activity Locations Found			
Other Funding Sources Budgeted - Detail Match Sources		Amount	

No Other Match Funding Sources Found

No Other Funding Sources Found

Amount

Page 41 of 44

Grantee Activity Number: 4410-440511-AHT 25% - RENTAL

Activity Category: Rehabilitation/reconstruction of residential structures

Project Number: SetAside-RO-B

Projected Start Date: 08/10/2010

National Objective: NSP Only - LH - 25% Set-Aside

Responsible Organization: City of Columbus

Benefit Type: Direct Benefit (Households) Activity Title: AHT/CORNERSTONE/NSP1/2-2610/272

Activity Status: Under Way

Project Title: (B) Purchase & Rehab; 25% SetAside for 50% AMI-Rental

Projected End Date: 08/11/2011

Completed Activity Actual End Date:

Apr 1 thru Jun 30, 2011	To Date
N/A	423,771
N/A	423,771
142,808.68	307,971.04
65,000	423,771
186,083.29	351,245.65
186,083.29	351,245.65
0	0
0	0
0	0
	N/A N/A 142,808.68 65,000 186,083.29 186,083.29 0

Accomplishments Performance Measures

-	This Report Period Total		Cumulative Actual Total / Expecte Total	ed
# of Properties		0		0/1
	This Report Period		Cumulative Actual Total / Expected	ed
	Total		Total	
# of Housing Units		0		0/4
# of Singlefamily Units		0		0/4

Beneficiaries Performance Measures

	This Report Period			Cumulati	ve Actual T	otal / Expecte	be
	Low	Mod	Total	Low	Mod	Total Low/Mod%	
# of Households	0	0	0	0/0	0/0	0/4	0
# Renter Households	0	0	0	0/0	0/0	0/4	0
	0 0	Mod 0 0	Total 0 0	0/0	0/0	0/4	0 0

Activity Description:

Quad rehab project to provide affordable rental housing.

Location Description:

1221-1227 S. 22ND ST

Activity Progress Narrative:

4 unit building on the south side of Columbus. All units are NSP assisted for 50% AMI households. Project is finishing up its last details for completion.

Activity Location:

Address	City	State	Zip
No Activity Locations Found			

Other Funding Sources Budgeted - Detail

Match Sources

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found

Amount

Amount

Grantee Activity Number: 450500 - Finance Staff

Activity Category: Administration

Project Number: ADMIN-P&A

Projected Start Date: 01/01/2009

National Objective: N/A

Responsible Organization: City of Columbus

Benefit Type: N/A

Activity Title:
Finance and Management Staff

Activity Status: Under Way

Project Title: 10% Planning & Admin Cap

Projected End Date: 03/02/2013

Completed Activity Actual End Date:

	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	792,372
Total CDBG Program Funds Budgeted	N/A	792,372
Program Funds Drawdown	29,831.78	322,131.8
Program Funds Obligated	0	792,372
Program Funds Expended	28,519.87	328,509.27
City of Columbus	28,519.87	328,509.27
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	0

Activity Description:

24CFR570.205,206: Department of Finance and Management, Grants Management - The Grants Management staff will assist in the administration of the Neighborhood Stabilization Program in a variety of financial and regulatory areas. Activities will include financial management, program monitoring, technical assistance, regulatory compliance, completion of required environmental reviews, Ioan servicing, prevailing wage compliance, project eligibility issues and the preparation of required federal reports. Major Components: Staff salaries, Advertising (publication of public notices), and Loan servicing costs (AmeriNational contract).

Location Description:

90 W. Broad Street Columbus, Ohio 43215

Activity Progress Narrative:

Staff provided financial management services: budgeting, cash management, financial reconciliation and drawdown of NSP1 funds. Grants Management staff also completed environmental reviews of proposed projects, presented Section 3 regulatory compliance information to developers and contractors, and continued monitoring of NSP1 activites, including compliance with federal prevailing wage regulations.

Activity Location: Address	City	State	Zip
No Activity Locations Found			
Other Funding Sources Budgeted - Detail Match Sources No Other Match Funding Sources Found		Amount	
Other Funding Sources		Amount	

Grantee Activity Number: 499049 - Environmental Nuisance Staff

Activity Category: Land Banking - Acquisition (NSP Only)

Project Number: ADMIN-ADC

Projected Start Date: 01/01/2009

National Objective: NSP Only - LMMI

Responsible Organization: City of Columbus

Benefit Type: Area Benefit (Census) Activity Title: Environmental Nuisance Staffing

Activity Status: Under Way

Project Title: (B,C,D,E); Activity Delivery Costs

Projected End Date: 03/02/2013

Completed Activity Actual End Date:

	Apr 1 thru Jun 30, 2011	To Date
Total Projected Budget from All Sources	N/A	456,171.34
Total CDBG Program Funds Budgeted	N/A	456,171.34
Program Funds Drawdown	1,553.32	183,980.22
Program Funds Obligated	0	456,171.34
Program Funds Expended	2,336.68	185,203.64
City of Columbus	2,336.68	185,203.64
Match Contributed	0	0
Program Income Received	0	0
Program Income Drawdown	0	38.66

Accomplishments Performance Measures

	This Report Period (Total		Cumulative Actual Total / Expected Total	
# of Properties		0	0/100	
	This Report Period		Cumulative Actual Total / Expected	
	Total		Total	
# of Housing Units		0	0/150	
# of Singlefamily Units		0	0/150	

Beneficiaries Performance Measures

	Beneficiaries - Area Benefit / Census Method			
	Low	Mod	Total Low/Mod%	
# of Persons	53,495	24,259	107,389	72.4

Activity Description:

24CFR570.201(a,b,d): Staff will assist the Land Redevelopment Office with environmental nuisance abatement activities.

Location Description:

747 Carolyn Avenue Columbus, Ohio 43224

Activity Progress Narrative:

As of the end of this quarter, staff had inspected 338 structures to determine if they are blighted, a total of 97 structures were declared blighted and placed on the demolition list. 12 additional structures were demolished during this quarter, taking the total number of demo's to 89.

Activity Location: Address	City	State	Zip
No Activity Locations Found			

Other Funding Sources Budgeted - Detail Match Sources

https://drgr.hud.gov/DRGRWeb/report.do?submit=&qprId=105265

Amount

No Other Match Funding Sources Found

Other Funding Sources

No Other Funding Sources Found

Amount