**Grantee: Columbus, OH** 

Grant: B-08-MN-39-0005

April 1, 2013 thru June 30, 2013 Performance Report



Grant Number: Obligation Date: Award Date:

B-08-MN-39-0005

Grantee Name: Contract End Date: Review by HUD:

Columbus, OH Submitted - Await for Review

Grant Amount: Grant Status: QPR Contact:

\$22.845.495.00 Active No QPR Contact Found

**Estimated PI/RL Funds:** 

\$2,400,000.00

**Total Budget:** \$25,245,495.00

**Disasters:** 

**Declaration Number** 

**NSP** 

#### **Narratives**

#### **Areas of Greatest Need:**

Summary needs data identifying the geographic areas of greatest need in the grantee&rsquos jurisdiction - In the analysis of data related to the Neighborhood Stabilization Program (NSP) application, the City of Columbus (Columbus) examined data published by HUD under the NSP program and data provided at the local level by Columbus Staff and other local entities. As required under Section 2301(c)(2) of the Housing and Economic Recovery Act (HERA), the data is focused on three areas: 1. areas with the greatest percentage of home foreclosures, 2. areas with the highest percentage of homes financed by a sub-prime mortgage related loan, and 3. areas identified as likely to face a significant rise in the rate of home foreclosures. The data suggests a consistent pattern of areas most affected by foreclosures and the amount of vacant housing.

HUD Data - HUD provided each jurisdiction receiving a NSP allocation data to suggest which areas currently experience foreclosure related problems and areas that may experience foreclosure related problems in the future. Each dataset is based either at the Census Block Group or Census Tract level and draws upon data from several sources that are used to predict whether or not a neighborhood has a high or low risk for foreclosed and abandoned homes. Map One illustrates which Census Block Groups within the City of Columbus scored the highest (worst) risk score for foreclosure and abandonment&mdasha score of 10 on a scale between 1 and 10. Map Two shows which Census Block Groups within the City of Columbus have a high predicted &Idquounderlying problem foreclosure rate&rdquo based on data from the previous 18 months. The data sources used to compute the risk scores for each of these two maps are the same data sources used by HUD to determine allocations to each jurisdiction. Census Block Groups with 51% or more of the population with 120% or less Area Median Income are shown on Map Three.

Local Data - A local non-profit research center, Community Research Partners (CRP) has performed extensive research on foreclosure filings and properties sold at the Franklin County Sheriff&rsquos Sale within the City of Columbus. Map Four illustrates those areas within the City with the greatest numbers of foreclosure filings per square mile, between January, 2007 and March, 2008. A measurement of density (as opposed to percentage) highlights areas with a mass of properties under foreclosure. Map Five highlights areas with the greatest density of properties subject to Sheriff&rsquos Sale between January, 2005 and March, 2008. The Areas with the highest density of mortgages with high interest rates are shown on Map Six (data originates from Real Quest June, 2008). The City of Columbus Department of Development tracks properties with vacant structures. As of October, 2008 the Vacant Housing list contained over 4,600 residential properties, excluding those that were momentarily vacant (for sale, for rent, etc.). Typically, these properties have been vacant for more than 6 months.

Conclusions - The above described maps illustrate a large number of foreclosures and vacant structures in the center city neighborhoods around downtown. Map Seven combines the two HUD Datasets and the City Vacant Housing List. The areas colored brown represent those with a &Idquoforeclosure and abandonment&rdquo risk score of 10and an &Idquounderlying problem foreclosure rate&rdquo of 12.05%, the 75th percentile for the City. The map contains points representing vacant structures, generally suggesting a strong relationship between these three datasets. This data highlights the areas of Columbus in which the City will focus the majority of its NSP resources. The city will undertake additional research on this data and complete a market analysis to determine what eligible activities are best suited for each area. The original application and the above described maps can be found at: http://finance.columbus.gov/content.aspx?id=5100&menu\_id

#### Distribution and and Uses of Funds:

Foreclosed and vacant properties exist throughout the City, with pockets of abandoned and vacant properties affecting most Columbus neighborhoods - even neighborhoods that are otherwise stable. In fact, many areas outside the ones identified on Map 7, have high &Idquoabandonment and foreclosure&rdquo risk scores and many vacant properties. For this reason, the City will utilize its Land Banking efforts, such as demolition, property maintenance, and select acquisition, in an extended area. Map Three illustrates census block groups that qualify for NSP assisted Land Banking efforts. Although most Land Banking efforts will be focused on the areas of greatest need, the City anticipates some of these activities to occur throughout qualifying areas of the City, as defined in Map 3.



In general, the data examined by City Staff exhibits a concentrated pattern of home foreclosures, Sheriff Sales, and subprime mortgages in the neighborhoods around downtown Columbus and surrounding areas. These areas also contain a high number of structures on the City&rsquos Vacant Structures list. This is not to say vacant and foreclosed properties are confined strictly to these areas, but rather these areas have the highest concentration of foreclosures, vacant properties, mortgages with high interest rates, and evidence of this trend to continue (high vacancy rate, high predicted underlying problem foreclosure rate). The majority of NSP funds will focus on these areas, such as those areas highlighted on Map Seven. NSP funds will be used for the acquisition of abandoned and foreclosed properties, demolition of blighted structures, and the rehabilitation and redevelopment of vacant properties. Fortunately, several dedicated not-for-profit organizations work to revitalize these areas and they, along with for profit development organizations, will help the City in these efforts. As the City prepares to distribute the NSP funds, it will study what types of activities should occur and where (such as identifying the areas are most suitable for homeownership projects), determine what other resources can be leveraged, and create a fair and open process by which the funds are distributed.

distributed.	
Definitions and Descriptions:	
Low Income Targeting:	
Acquisition and Relocation:	
Public Comment:	

Overall	This Report Period	To Date
Total Projected Budget from All Sources	N/A	\$24,051,225.02
Total Budget	(\$304.20)	\$24,051,225.02
Total Obligated	(\$304.20)	\$23,924,157.21
Total Funds Drawdown	\$115,816.79	\$23,325,481.99
Program Funds Drawdown	\$40,050.20	\$21,940,440.25
Program Income Drawdown	\$75,766.59	\$1,385,041.74
Program Income Received	\$143,849.45	\$1,453,124.60
Total Funds Expended	\$96,683.60	\$23,337,001.82
Match Contributed	\$0.00	\$0.00



# **Progress Toward Required Numeric Targets**

Requirement	Required	To Date
Overall Benefit Percentage (Projected)		0.00%
Overall Benefit Percentage (Actual)		0.00%
Minimum Non-Federal Match	\$0.00	\$0.00
Limit on Public Services	\$3,426,824.25	\$527,173.65
Limit on Admin/Planning	\$2,284,549.50	\$699,543.26
Limit on State Admin	\$0.00	\$588,769.67

# **Progress Toward Activity Type Targets**

# **Progress Toward National Objective Targets**

 National Objective
 Target
 Actual

 NSP Only - LH - 25% Set-Aside
 \$5,711,373.75
 \$6,942,292.64

# **Overall Progress Narrative:**

A total of two homes were sold and third home is occupied as a lease purchase, construction is ongoing. Although discussions around lease purchase continue on unsold units, buyers continue to come into the picture. Home sales continue to be reconciled so that Program Income can be put into additional projects. All rental units were completed and leased prior to this quarter.

# **Project Summary**

Project #, Project Title	This Report Period	To Date	
	Program Funds Drawdown	Project Funds Budgeted	Program Funds Drawdown
9999, Restricted Balance	\$0.00	\$0.00	\$0.00
ADF-C, (C)Land Banking; Acquisition & Demolition Fund	\$2,161.24	\$4,204,228.01	\$4,013,847.22
ADF-D, (D)Demolish; Acquisition & Demolition Fund	\$0.00	\$1,485,395.80	\$1,398,794.23
ADMIN-ADC, (B,C,D,E); Activity Delivery Costs	\$6,262.10	\$2,025,648.40	\$1,815,690.39
ADMIN-P&A, 10% Planning & Admin Cap	\$4,694.71	\$933,910.00	\$668,929.65
NSF-GS-E, (E)Redevelop; NSF-Guts to Studs Program	\$0.00	\$0.00	\$0.00
NSF-HO-E, (E)Redevelop; NSF-Homeownership Opportunities	\$26,932.15	\$8,968,136.61	\$8,121,347.03
NSF-RO-E, (E) Rental Over 50% AMI	\$0.00	\$543,369.15	\$399,806.57
SetAside-HO-B, (B) Purchase & Rehab; 25% SetAside for 50%	\$0.00	\$1,000,000.00	\$906,484.63
SetAside-RO-B, (B) Purchase & Rehab; 25% SetAside for 50%	\$0.00	\$4,930,161.18	\$4,615,540.53



## **Activities**

N/A

**Grantee Activity Number:** 440500 - Fiscal Office

Activity Title: Development Fiscal Office

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

ADMIN-P&A 10% Planning & Admin Cap

Projected Start Date: Projected End Date:

01/01/2009 03/02/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A City of Columbus1

**Overall** Apr 1 thru Jun 30, 2013 To Date **Total Projected Budget from All Sources** N/A \$224,038.00 **Total Budget** \$0.00 \$224,038.00 \$0.00 **Total Obligated** \$224,038.00 **Total Funds Drawdown** \$7,853.46 \$182,471.42 **Program Funds Drawdown** \$1,826.63 \$161,513.75 **Program Income Drawdown** \$6,026.83 \$20,957.67 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$7,667.57 \$185,440.27 City of Columbus1 \$7,667.57 \$185,440.27 **Match Contributed** \$0.00 \$0.00

#### **Activity Description:**

24CFR570.205,206: Department of Development Fiscal Office - The staff of the Development Fiscal Office will assist in the administration of the Neighborhood Stabilization Program in a variety of financial and regulatory areas. Activities will include financial management, and data entry in the DRGR (HUD¿s reporting system).

#### **Location Description:**

50 W. Gay Street Columbus, Ohio 43215

### **Activity Progress Narrative:**

Fiscal staff assisted in the administration of the Neighborhood Stabilization Program (NSP1) in a variety of financial and regulatory areas. Activities included financial management of all purchases, voucher payments, and financial reporting, including data entry in DRGR. During the quarter, staff processed 187 voucher payments, and one encumbrance for grant activities including, but not limited to; holding costs, demolition, construction, etc. Fiscal staff compiled various financial reports for grant administrative personnel costs, payment status, and availability of funds, coordinated the completion of the QPR, prepared, reviewed and approved legislative requests for the use of all NSP1 grant funds, and led monthly meetings with Housing, Land Management, Finance, and Fiscal staff to review current management of NSP funding.



## **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 440501 - Land Bank Staff
Activity Title: Land Redevelopment Office

Activity Category: Activity Status:

Land Banking - Acquisition (NSP Only)

Under Way

Project Number: Project Title:

ADMIN-ADC (B,C,D,E); Activity Delivery Costs

Projected Start Date: Projected End Date:

01/01/2009 03/02/2013

Benefit Type: Completed Activity Actual End Date:
Area Benefit (Census)

National Objective: Responsible Organization:

NSP Only - LMMI City of Columbus1

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$652,703.00
Total Budget	\$0.00	\$652,703.00
Total Obligated	\$0.00	\$652,703.00
Total Funds Drawdown	\$7,357.40	\$640,612.09
Program Funds Drawdown	\$3,134.32	\$556,229.87
Program Income Drawdown	\$4,223.08	\$84,382.22
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,175.25	\$639,276.10
City of Columbus1	\$5,175.25	\$639,276.10
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

24CFR570.201(a,b,d): Department of Development Land Redevelopment Office (Land Bank) - Staff will coordinate the acquisition of property with funds provided by NSP and utilize a three-part strategy within the Areas of Greatest Need as described in Maps 3 and 7. The Environmental Blight Abatement staff will assist the Land Redevelopment Office with environmental nuisance abatement activities.

#### **Location Description:**

109 N. Front Street Columbus, Ohio 43215

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected
Total Total

# of Properties 0 0/100

This Report Period Cumulative Actual Total / Expected

Total Total



 # of Housing Units
 0
 0/150

 # of Singlefamily Units
 0
 0/150

#### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 440502-2010 LAND BANK ACQUISITION

Activity Title: 2010 LAND BANK ACQUISITION

**Activitiy Category:** 

Land Banking - Acquisition (NSP Only)

**Project Number:** 

ADF-C

**Projected Start Date:** 

01/01/2010

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

Under Way

**Project Title:** 

(C)Land Banking; Acquisition & Demolition Fund

**Projected End Date:** 

07/30/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Columbus1

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$979,406.93
Total Budget	\$0.00	\$979,406.93
Total Obligated	\$0.00	\$979,406.93
Total Funds Drawdown	\$0.00	\$979,406.93
Program Funds Drawdown	\$0.00	\$979,406.93
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$21,505.00	\$259,298.19
Total Funds Expended	\$0.00	\$979,406.93

#### **Activity Description:**

**Match Contributed** 

Acquisition of abandoned and/or foreclosed properties for demolition or rehabilitation. Actual number of properties acquired is higher than forecasted originally because of the purchase prices of the properties being much lower than anticipated. Original estimates were \$25,000 per property and the average ended up being around \$14,000 per property.

\$0.00

\*The Household Benefit for these properties will be reported as such when the final determination is made for each property (e.g.; redevelopment, rehab, land bank, etc.).

11/15/10 funding increased by \$25,179.75 for 85-87 N. Cypress and 854 Oakwood. These properties had been labeled as meeting the 25% set-aside, but will not be used for the set-aside. Draws were moved from the 25% activity.

#### **Location Description:**

City of Columbus

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 174/100



\$0.00

This Report Period Cumulative Actual Total / Expected
Total Total

# of Housing Units 0 202/150

# of Singlefamily Units 0 202/150

### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

	Low	Mod	Total L	_ow/Mod%
of Persons	53495	24259	107389	72.40

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 440502-HOLDING COSTS-LAND BANKING

Activity Title: HOLDING COSTS-LAND BANKING

**Activitiy Category:** 

Land Banking - Acquisition (NSP Only)

**Project Number:** 

ADF-C

**Projected Start Date:** 

03/01/2009

**Benefit Type:** 

Area Benefit (Census)

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

Under Way

**Project Title:** 

(C)Land Banking; Acquisition & Demolition Fund

**Projected End Date:** 

09/30/2010

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Columbus1

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$821,219.34
Total Budget	\$0.00	\$821,219.34
Total Obligated	\$0.00	\$821,219.34
Total Funds Drawdown	\$5,112.22	\$700,203.75
Program Funds Drawdown	\$2,161.24	\$644,838.58
Program Income Drawdown	\$2,950.98	\$55,365.17
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$5,185.89	\$700,277.42
City of Columbus1	\$5,185.89	\$700,277.42
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

24CRF570.201(a) Acquisition - LAND BANK PROPERTY ACQUISITIONS

HOLDING COSTS RELATED TO LAND BANKING PROGRAM - SUPPLIES/MATERIALS, REAL ESTATE TAXES, UTILITY PAYMENTS, (VARIOUS VENDORS)

11/23/12 budget reduced by \$102,612.41 due to Legislation #'s 2378-2012 and 2414-2012. Funds moved to Housing for projects to close out grant funds.

#### **Location Description:**

LAND MANAGEMENT OFFICE, 109 N. FRONT STREET, COLUMBUS OH 43215

#### **Activity Progress Narrative:**

Private companies were contracted to secure structures, remove trash and debris, and other property maintenance services. Payments for landscaping, trash and debris pickup, utilities and tax bills for properties being held in the Land Bank were processed during this quarter.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 0/100



This Report Period Cumulative Actual Total / Expected
Total Total

# of Housing Units 0 0/150

# of Singlefamily Units 0 0/150

### **Beneficiaries Performance Measures**

#### **Beneficiaries - Area Benefit Census Method**

Low	Mod	Total Low/Mod	
53495	24259	107389	72.40

## **Activity Locations**

# of Persons

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 440505 - Housing ADC

Activity Title: Housing Activity Delivery Costs

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

**ADMIN-ADC** 

**Projected Start Date:** 

01/01/2009

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

Under Way

**Project Title:** 

(B,C,D,E); Activity Delivery Costs

**Projected End Date:** 

03/02/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Columbus2

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,156,735.40
Total Budget	\$0.00	\$1,156,735.40
Total Obligated	\$0.00	\$1,156,735.40
Total Funds Drawdown	\$12,932.71	\$1,124,489.69
Program Funds Drawdown	\$3,127.78	\$1,061,928.44
Program Income Drawdown	\$9,804.93	\$62,561.25
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$17,373.15	\$153,632.93
City of Columbus2	\$17,373.15	\$153,632.93
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Department of Development Housing Division - Staff will be developing financing mechanisms, processing applications and financing for housing development. Staff will also be providing construction management services to housing projects. A market analysis is being conducted through contracted services to determine what housing activities should be implemented in specific geographic areas within the identified Areas of Greatest Need.

#### **Location Description:**

50 W Gay St. Columbus, OH 43215

#### **Activity Progress Narrative:**

There were 2 home sales and all rental units are leased.

## **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	0/200
# of Singlefamily Units	0	0/200



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/80	0/120	0/200	0
# Owner Households	0	Ο	0	0/80	0/120	0/200	0

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 440506-CHP 1304 LEE

Activity Title: CHP 1304 LEE

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSF-HO-E

**Projected Start Date:** 

12/19/2012

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

Under Way

**Project Title:** 

(E)Redevelop; NSF-Homeownership Opportunities

**Projected End Date:** 

03/01/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Columbus2

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$173,155.00
Total Budget	\$0.00	\$173,155.00
Total Obligated	\$0.00	\$173,155.00
Total Funds Drawdown	\$0.00	\$102,262.99
Program Funds Drawdown	\$0.00	\$102,262.99
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$102,262.99
City of Columbus2	\$0.00	\$102,262.99
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

New build to AWARE standards for sale to a homebuyer at or below 120% AMI.

## **Location Description:**

1304 Lee Ave Columbus, OH 43219

### **Activity Progress Narrative:**

This home is completed and was sold to an eligible buyer this quarter.

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	1	1/1
# of Singlefamily Units	1	1/1



	This	s Report Period		Cumulative	Actual Total / E	xpected	
	Low Mod Total		Total	Low	Mod	Total Low/Mod%	
# of Households	0	1	1	0/0	1/1	1/1	100.00
# Owner Households	0	1	1	0/0	1/1	1/1	100.00

# **Activity Locations**

Address	City	County	State	Zip	Status / Accept
1304 Lee Ave	Columbus		Ohio	43219-1939	Match / N

# Other Funding Sources Budgeted - Detail

## **No Other Match Funding Sources Found**

Other Funding Sources Amount



Grantee Activity Number: 440506-CHP 1352 Lee

Activity Title: CHP 1352 Lee

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSF-HO-E

**Projected Start Date:** 

12/19/2012

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

Under Way

**Project Title:** 

(E)Redevelop; NSF-Homeownership Opportunities

**Projected End Date:** 

12/31/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Columbus2

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$173,437.00
Total Budget	\$0.00	\$173,437.00
Total Obligated	\$0.00	\$173,437.00
Total Funds Drawdown	\$0.00	\$94,456.15
Program Funds Drawdown	\$0.00	\$94,456.15
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$94,456.15
City of Columbus2	\$0.00	\$94,456.15
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

New build to AWARE Standards for sale to homebuyer at or below 120% AMI.

### **Location Description:**

1352 Lee Ave Columbus, OH 43219

### **Activity Progress Narrative:**

This home is completed and expected to sell next quarter.

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 440506-CHP 153 N 20th

Activity Title: CHP 153 N 20th

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSF-HO-E

**Projected Start Date:** 

02/01/2013

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

Under Way

**Project Title:** 

(E)Redevelop; NSF-Homeownership Opportunities

**Projected End Date:** 

05/01/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Columbus2

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$0.00	\$50,000.00
Total Obligated	\$0.00	\$50,000.00
Total Funds Drawdown	\$0.00	\$46,565.70
Program Funds Drawdown	\$0.00	\$46,565.70
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$46,565.70
City of Columbus2	\$0.00	\$46,565.70
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

New build to AWARE Standards for sale to a homebuyer at or below 120% AMI.

### **Location Description:**

153 N. 20th Columbus, OH 43203

## **Activity Progress Narrative:**

This home is completed, has an identified buyer and is expected to close next quarter.

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 440506-CHP 157 N 20th

Activity Title: CHP 157 N 20th

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSF-HO-E

**Projected Start Date:** 

02/01/2013

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

Under Way

**Project Title:** 

(E)Redevelop; NSF-Homeownership Opportunities

**Projected End Date:** 

05/01/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Columbus2

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$0.00	\$50,000.00
Total Obligated	\$0.00	\$50,000.00
Total Funds Drawdown	\$0.00	\$45,252.29
Program Funds Drawdown	\$0.00	\$45,252.29
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$45,252.29
City of Columbus2	\$0.00	\$45,252.29
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

New build to AWARE Standards for sale to a homebuyer at or below 120% AMI.

### **Location Description:**

157 N. 20th Columbus, OH 43203

### **Activity Progress Narrative:**

This home is completed and has an identified buyer.

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Housing Units

0 0/1

# of Singlefamily Units

0 0/1



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 440506-CHP 173 N 20th

Activity Title: CHP 173 N 20th

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSF-HO-E

**Projected Start Date:** 

02/01/2013

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

Under Way

**Project Title:** 

(E)Redevelop; NSF-Homeownership Opportunities

**Projected End Date:** 

05/01/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Columbus2

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$50,000.00
Total Budget	\$0.00	\$50,000.00
Total Obligated	\$0.00	\$50,000.00
Total Funds Drawdown	\$0.00	\$45,944.73
Program Funds Drawdown	\$0.00	\$45,944.73
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$45,944.73
City of Columbus2	\$0.00	\$45,944.73
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

New build to AWARE Standards for sale to a homebuyer at or below 120% AMI.

### **Location Description:**

173 N 20th Columbus, OH 43203

#### **Activity Progress Narrative:**

This home is completed.

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1



	This Report Period			Cumulative Actual Total / Expected				
	Low	Mod	Total	Low	Mod	Total Low	Mod%	
# of Households	0	0	0	0/0	0/1	0/1	0	
# Owner Households	0	0	0	0/0	0/1	0/1	0	

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 440506-COLUMBUS COMPACT-Lease Purchase

Activity Title: COLUMBUS COMPACT

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Under Way

Project Number: Project Title:

NSF-HO-E (E)Redevelop; NSF-Homeownership Opportunities

Projected Start Date: Projected End Date:

11/19/2009 05/30/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

NSP Only - LMMI City of Columbus1

**Overall** Apr 1 thru Jun 30, 2013 To Date **Total Projected Budget from All Sources** \$323,210.85 N/A **Total Budget** \$302,160.85 \$323,210.85 **Total Obligated** \$302,160.85 \$323,210.85 **Total Funds Drawdown** \$0.00 \$323,210.85 **Program Funds Drawdown** \$0.00 \$262,483.53 **Program Income Drawdown** \$0.00 \$60,727.32 **Program Income Received** \$0.00 \$0.00 **Total Funds Expended** \$323,210.85 \$323,210.85 \$323,210.85 City of Columbus1 \$323,210.85

Match Contributed \$0.00 \$0.00

#### **Activity Description:**

Direct Benefit (Households)

2 properties converted to Lease Purchases based on attached memo description.

### **Location Description:**

379-381 Ohio Ave

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 0/2

This Report Period Cumulative Actual Total / Expected

	Total	Total
# of Housing Units	0	0/2
# of Singlefamily Units	0	0/2



	This Report Period		<b>Cumulative Actual Total / Expected</b>				
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/0	0/0	0/2	0
# Owner Households	0	0	0	0/0	0/0	0/2	0

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 440506-COLUMBUS COMPACT-Rental

Activity Title: Compact-Rental

Activitiy Category:

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSF-RO-E

**Projected Start Date:** 

09/19/2010

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

Under Way

**Project Title:** 

(E) Rental Over 50% AMI

**Projected End Date:** 

05/30/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Columbus2

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$543,369.15
Total Budget	\$543,369.15	\$543,369.15
Total Obligated	\$543,369.15	\$543,369.15
Total Funds Drawdown	\$41,710.30	\$543,369.15
Program Funds Drawdown	\$0.00	\$399,806.57
Program Income Drawdown	\$41,710.30	\$143,562.58
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$543,369.15	\$543,369.15
City of Columbus2	\$543,369.15	\$543,369.15
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

3 properties converted to Rental units based on the attached memo description.

### **Location Description:**

1023-25 E Main 1049 E Main

# of Properties

# of Housing Units

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

 Total
 Total

 0
 0/3

This Report Period Cumulative Actual Total / Expected

Total Total 0 0/3



	This Report Period		<b>Cumulative Actual Total / Expected</b>				
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/3	0/0	0/3	0
# Renter Households	0	0	0	0/3	0/0	0/3	0

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



**Grantee Activity Number:** 440506-FDA-36 Martin

Activity Title: FDA-36 Martin

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSF-HO-E

**Projected Start Date:** 

12/20/2012

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

Under Way

**Project Title:** 

(E)Redevelop; NSF-Homeownership Opportunities

**Projected End Date:** 

03/29/2013

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Columbus2

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$166,767.81
Total Budget	\$0.00	\$166,767.81
Total Obligated	\$0.00	\$39,700.00
Total Funds Drawdown	\$4,136.03	\$39,700.00
Program Funds Drawdown	\$0.00	\$35,563.97
Program Income Drawdown	\$4,136.03	\$4,136.03
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$9,021.78	\$44,585.75
City of Columbus2	\$9,021.78	\$44,585.75
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Pre and Full Development expenses for the demolition and reconstruction of a property being marketed for homeownership in the Franklinton neighborhood.

### **Location Description:**

36 Martin Ave Columbus, OH 43222

#### **Activity Progress Narrative:**

This rehabilitation home is in rough mechanicals and a buyer has been identified.

### **Accomplishments Performance Measures**

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	0/1
# of Singlefamily Units	0	0/1



	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/0	0/1	0/1	0
# Owner Households	0	0	0	0/0	0/1	0/1	0

# **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



**Grantee Activity Number:** 440507-NSF Contracts

Activity Title: NSF Contracts

Activity Category: Activity Status:

Planning Under Way

Project Number: Project Title:

ADMIN-P&A 10% Planning & Admin Cap

Projected Start Date: Projected End Date:

01/01/2009 03/02/2013

Benefit Type: Completed Activity Actual End Date:

Area Benefit (Census)

National Objective: Responsible Organization:

N/A City of Columbus1

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$111,282.73
Total Budget	\$0.00	\$111,282.73
Total Obligated	\$0.00	\$111,282.73
Total Funds Drawdown	\$48.69	\$110,773.59
Program Funds Drawdown	\$24.34	\$110,454.00
Program Income Drawdown	\$24.35	\$319.59
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$48.69	\$110,773.59
City of Columbus1	\$48.69	\$110,773.59
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

24CFR570.205,206: Market study contract for planning purposes. Training and Travel related to program planning. 11-15-10 funding increased by \$750 for 2 contracts which were posted in the City's accounting system by the deadline, but were not added to DRGR by 8/31/10.

### **Location Description:**

50 W. Gay Street Columbus, OH 43215

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

#### **Beneficiaries Performance Measures**

**Beneficiaries - Area Benefit Census Method** 

Low Mod Total Low/Mod%



**# of Persons** 53495 24259 107389 72.40

## **Activity Locations**

No Activity Locations found.

# **Other Funding Sources Budgeted - Detail**

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 4410-440506-CCC-CONDO PROJECTS

Activity Title: NPSI/CCC/MAINMCALLISTER/09

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSF-HO-E

**Projected Start Date:** 

01/11/2010

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

Completed

**Project Title:** 

(E)Redevelop; NSF-Homeownership Opportunities

**Projected End Date:** 

02/28/2010

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Columbus1

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$3,420.00
Total Budget	(\$845,530.00)	\$3,420.00
Total Obligated	(\$845,530.00)	\$3,420.00
Total Funds Drawdown	\$0.00	\$3,420.00
Program Funds Drawdown	\$0.00	\$3,420.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	(\$824,869.70)	\$3,420.00
City of Columbus1	(\$824,869.70)	\$3,420.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project originally consisted of four duplexes which are being redeveloped in a historically accurate and energy efficient manner to be used as condominiums or lease/purchase opportunities. The project has been reduced to the funds disbursed on Pre Development expenses for 2 properties that didn't move forward 1080-82 & 1089 Mcallister. 2 separate Activity's have been set up for Lease Purchase and Rental for this project per the attached memo.

#### **Location Description:**

1023-25 , 1037-39, 1041-43, 1047-49 MAIN ST, COLUMBUS, OHIO 43205

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 0/4

This Report Period Cumulative Actual Total / Expected

Total Total



# of Housing Units	0	0/8
# of Singlefamily Units	0	0/8

	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Low	/Mod%
# of Households	0	0	0	0/0	0/0	0/8	0
# Owner Households	0	0	0	0/0	0/0	0/8	0

## **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 4410-440506-CDFAP

Activity Title: CDFAP

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSF-HO-E

**Projected Start Date:** 

11/19/2009

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

Under Way

**Project Title:** 

(E)Redevelop; NSF-Homeownership Opportunities

**Projected End Date:** 

11/19/2010

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Columbus1

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$2,531,721.32
Total Budget	\$0.00	\$2,531,721.32
Total Obligated	\$0.00	\$2,531,721.32
Total Funds Drawdown	\$0.00	\$2,531,721.32
Program Funds Drawdown	\$0.00	\$2,448,632.71
Program Income Drawdown	\$0.00	\$83,088.61
Program Income Received	\$67,854.55	\$399,171.96
Total Funds Expended	\$0.00	\$2,531,721.32
City of Columbus1	\$0.00	\$2,531,721.32
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project consists of ten single family homes which are being redeveloped for sale or lease purchase.

Reduced budget by \$273.74 for cancelled balance of P.O. on 847-49 S 18th.

Reduced budget by \$8,327.35 for cancelled balance of P.O. on 808 Heyl.

Increased budget for split funded project at 886 S 18th (\$24,134.83). Units and beneficiaries listed under NSP2 Action Plan for CDFAP. Added Full Dev funds in NSP1: \$129,594.14. Additional \$7,676.65 added for FD out of NSP1.

Reduced budget by \$10,621.31 for cancelled balance of P.O. on 833-35 Heyl.

Reduced budget by \$529.48 for cancelled balance of P.O. on 853-55 S 18th.

Reduced budget by \$163.51 + \$1,860.95 for cancelled balance of P.O. on 875 S 18th.

Reduced budget by \$1,925.00 for cancelled balance of P.O. on 787-89 Heyl.

Reduced budget by \$2,060.00 for cancelled balance of P.O. on 733 Heyl.

Reduced budget by \$5,815.70 for cancelled balance of P.O. on 898 Heyl.

### **Location Description:**

766 Carpenter St.

829 Carpenter St.

733 Heyl Pre Dev

808 Heyl

833 Heyl

898 Hevl

905 Heyl

740 S. 18th

847 S. 18th

853 S. 18th

875 S. 18th



### **Activity Progress Narrative:**

This project consists of eleven single family homes which are being redeveloped for sale or lease purchase. To date, ten homes have completed construction, nine were sold to buyers &ndash 766 Carpenter, 847 S. 18th, 833 Heyl, 808 Heyl, 853 S. 18th, 740 S. 18th, 829 Carpenter, 905 Heyl, and 875 S 18th. Construction is complete on 886 S. 18th and the property is expected to close next quarter. 898 Heyl was leased to an eligible tenant for purchase.

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expecte			
	Total	Total			
# of Properties	1	10/10			

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	1	10/10
# of Singlefamily Units	1	10/10

### **Beneficiaries Performance Measures**

	Inis	This Report Period			Cumulative Actual Total / Expected			
	Low	Mod	Total	Low	Mod	Total Lo	w/Mod%	
# of Households	0	0	1	2/0	7/10	10/10	90.00	
# Owner Households	Λ	Ω	1	2/0	7/10	10/10	90.00	

# **Activity Locations**

Address	City	County	State	Zip	Status / Accept
898 Heyl	Columbus		Ohio	43206-2486	Match / N
766 Carpenter St.	Columbus		Ohio	43206-1452	Match / N

## **Other Funding Sources Budgeted - Detail**

#### No Other Match Funding Sources Found

Other Funding Sources Amount



**Grantee Activity Number:** 4410-440506-CHP

**CHP-SINGLE FAMILY HOUSING Activity Title:** 

**Activitiy Category: Activity Status:** 

**Under Way** Construction of new housing

**Project Number: Project Title:** 

NSF-HO-E (E)Redevelop; NSF-Homeownership Opportunities

**Projected End Date: Projected Start Date:** 

10/19/2010 04/02/2011

**Completed Activity Actual End Date: Benefit Type:** 

**National Objective: Responsible Organization:** 

NSP Only - LMMI City of Columbus1

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$2,103,711.27
Total Budget	(\$304.20)	\$2,103,711.27
Total Obligated	(\$304.20)	\$2,103,711.27
Total Funds Drawdown	\$4,057.00	\$2,103,224.80
Program Funds Drawdown	\$0.00	\$1,996,098.90
Program Income Drawdown	\$4,057.00	\$107,125.90
Program Income Received	\$0.00	\$660,057.73
Total Funds Expended	\$4,057.00	\$2,103,226.70
City of Columbus1	\$4,057.00	\$2,103,226.70
Match Contributed	00.00	90.00

Match Contributed \$0.00 \$0.00

#### **Activity Description:**

Direct Benefit (Households)

This project consists of nine new build single family homes.

Cancelled balance of PO for project completion on 253 N 22nd (29,825.22).

Cancelled balance of remaining funds for 175 N 21st (15,160.42) Re obligated \$4,507 prior to deadline for newly reported expenditures.

Cancelled balance of remaining funds for 195 N 21st (91,045.16), could not be expended prior to 100% completion deadline. Re obligated \$60,000 prior to deadline for newly reported expenditures. Reduced final balance by \$304.20 to use for other projects.

#### **Location Description:**

278 N. 20th St.

171 N. 21st St.

175 N. 21st St.

176 N. 21st St.

232 N. 21st St.

276 N. 21st St.

280 N. 21st St. 253 N. 22nd St.

257 N. 22nd St.

195 N. 21st St.

#### **Activity Progress Narrative:**



## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	10/10
# of Singlefamily Units	0	10/10

### **Beneficiaries Performance Measures**

	This Report Period		<b>Cumulative Actual Total / Expected</b>				
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	4/0	5/10	9/10	100.00
# Owner Households	0	0	0	4/0	5/10	9/10	100.00

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 4410-440506-CHP-1072 LONG CONDO PROJECTS Activity Title: COLUMBUS HOUSING PART.

**Activity Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSF-HO-E

**Projected Start Date:** 

11/19/2009

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

Under Way

**Project Title:** 

(E)Redevelop; NSF-Homeownership Opportunities

**Projected End Date:** 

11/19/2019

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Columbus1

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,634,940.51
Total Budget	\$0.00	\$1,634,940.51
Total Obligated	\$0.00	\$1,634,940.51
Total Funds Drawdown	\$26,932.15	\$1,634,940.51
Program Funds Drawdown	\$26,932.15	\$1,634,940.51
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,634,940.51
City of Columbus1	\$0.00	\$1,634,940.51
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

A new build condominium project with 7 units. Added \$98,000 to the budget to cover additional costs on the project. Reduced budget by \$5,062.27 for Pre Dev costs that were not expended.

Cancelled balance of funds not expended prior to the 100% expenditure deadline, to be used for other projects. (\$267,783.13) Re obligated \$155,000 for expenditures submitted prior to the 100% deadline. Re obligated \$4,785.91 for expenditures to finish 145 N 21st as part of this project.

#### **Location Description:**

1072 E LONG ST COLUMBUS 43215

#### **Activity Progress Narrative:**

This project consists of seven new build condominium units. Although no units were sold this quarter, all units were completed to allow funds to be expended by the deadline. Two units are in contract and expected to sell next quarter.

#### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties 0 2/7

This Report Period Cumulative Actual Total / Expected

Total Total



# of Housing Units	0	2/7
# of Singlefamily Units	0	2/7

### **Beneficiaries Performance Measures**

	This	This Report Period			Cumulative Actual Total / Expected		
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	0/0	2/0	2/7	100.00
# Owner Households	0	Ο	0	0/0	2/0	2/7	100.00

### **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 4410-440506/AHT/CUL

Activity Title: AFFORDABLE HOUSING TRUST/CUL

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

NSF-HO-E

**Projected Start Date:** 

07/31/2010

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LMMI

**Activity Status:** 

Under Way

**Project Title:** 

(E)Redevelop; NSF-Homeownership Opportunities

**Projected End Date:** 

02/28/2011

**Completed Activity Actual End Date:** 

**Responsible Organization:** 

City of Columbus1

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,158,133.93
Total Budget	\$0.00	\$1,158,133.93
Total Obligated	\$0.00	\$1,158,133.93
Total Funds Drawdown	\$0.00	\$1,158,133.93
Program Funds Drawdown	\$0.00	\$941,629.40
Program Income Drawdown	\$0.00	\$216,504.53
Program Income Received	\$54,489.90	\$115,020.72
Total Funds Expended	\$0.00	\$1,158,133.93
City of Columbus1	\$0.00	\$1,158,133.93
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

REHAB RECONSTRUCTION OF 5 HOUSING UNITS

Reduced budget by \$33,065.05 for cancelled balance of P.O.'s on 649 S 22nd (15,812.41), and 617 Gilbert (17,252.64).

#### **Location Description:**

617 Gilbert St.

681 Gilbert St.

649 S. 22nd St.

706 S. 22nd St.

807 Ann St.

#### **Activity Progress Narrative:**

This project consists of five single-family or converted duplex to single-family sites. To date, all five sites are complete and three have been sold to homebuyers &ndash 617 Gilbert and 649 S. 22nd, 807 Ann. 706 S. 22nd sold this quarter and 681 Gilbert has been placed back on the market for sale.

#### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected
Total Total
# of Properties 1 4/5



	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	1	4/5
# of Singlefamily Units	1	4/5

### **Beneficiaries Performance Measures**

	This Report Period		<b>Cumulative Actual Total / Expected</b>				
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	1	1	0/0	4/0	4/5	100.00
# Owner Households	0	1	1	0/0	4/0	4/5	100.00

## **Activity Locations**

Address	City	County	State	Zip	Status / Accept
706 S 22nd	Columbus		Ohio	43205-2759	Match / N

## **Other Funding Sources Budgeted - Detail**

## No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 4410-440510-HFHGC
Activity Title: HFHGC-25% SET ASIDE

Activity Category: Activity Status:

Construction of new housing Under Way

Project Number: Project Title:

SetAside-HO-B (B) Purchase & Rehab; 25% SetAside for 50% AMI -

Projected Start Date: Projected End Date:

08/31/2010 04/30/2011

Benefit Type: Completed Activity Actual End Date:
Direct Benefit (Households)

National Objective: Responsible Organization:

NSP Only - LH - 25% Set-Aside City of Columbus1

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,000,000.00
Total Budget	\$0.00	\$1,000,000.00
Total Obligated	\$0.00	\$1,000,000.00
Total Funds Drawdown	\$0.00	\$999,800.22
Program Funds Drawdown	\$0.00	\$906,484.63
Program Income Drawdown	\$0.00	\$93,315.59
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$999,800.22
City of Columbus1	\$0.00	\$999,800.22
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

This project consists of eleven single family homes which are being redeveloped or new built for sale.

#### **Location Description:**

1354 Minnesota

1358 Minnesota

1664 Minnesota

1455 Myrtle

83 S. Eureka

280 S. Eureka

287 S. Eureka

323 S. Eureka 388 S. Eureka

62 N. Burgess

1362 Minnesota

#### **Activity Progress Narrative:**

This project, which is part of the 50% AMI set aside, consists of eleven homes. To date, all eleven homes have been completed with 10 of them sold and occupied. The final home has an identified buyer and additional funds were allocated to construct a fence to assist in the marketability of the property. The potential buyer may be over 50% AMI, the City has received confirmation from HUD that the 50% set aside has been achieved allowing this property to be converted to 120% AMI if needed.

Adjustments were made for properties listed under incorrect Activity's prior to this QPR, and completed projects listed that had



## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	3	10/11
# of Singlefamily Units	3	10/11

### **Beneficiaries Performance Measures**

	This Report Period			Cumulative Actual Total / Expected					
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%		
# of Households	3	-1	2	10/0	0/0	10/11	100.00		
# Owner Households	3	-1	2	10/0	0/0	10/11	100.00		

## **Activity Locations**

Address	City	County	State	Zip	Status / Accept
1358 Minnesota	Columbus		Ohio	43211-1439	Match / N
1362 Minnesota	Columbus		Ohio	43211-1439	Match / N
62 N. Burgess	Columbus		Ohio	43204-3301	Match / N
388 S. Eureka	Columbus		Ohio	43204-3125	Match / N

## **Other Funding Sources Budgeted - Detail**

## **No Other Match Funding Sources Found**

Other Funding Sources Amount



**Grantee Activity Number:** 4410-440511 BOULEVARD HOMES - 25% -

**RENTAL** 

**Activity Title: NSP1/7-0109/269/ SCATTERED SITES** 

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

SetAside-RO-B

**Projected Start Date:** 

09/01/2010

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LH - 25% Set-Aside

**Activity Status:** 

Completed

**Project Title:** 

(B) Purchase & Rehab; 25% SetAside for 50% AMI-Rental

**Projected End Date:** 

09/01/2011

**Completed Activity Actual End Date:** 

11/11/2011

**Responsible Organization:** 

City of Columbus1

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$521,050.00
Total Budget	\$0.00	\$521,050.00
Total Obligated	\$0.00	\$521,050.00
Total Funds Drawdown	\$0.00	\$521,050.00
Program Funds Drawdown	\$0.00	\$521,050.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$521,050.00
City of Columbus1	\$0.00	\$521,050.00
Match Contributed	\$0.00	\$0.00

### **Activity Description:**

15 scattered SF homes for new build or rehab of existing structures to be used for rental housing.

#### **Location Description:**

42 West Park

134 West Park

210 West Park

297 West Park

124 S. Princeton

208 S. Princeton

274 Avondale

41 Dakota

300 Dakota

82 Cypress

245 Cypress 251 Cypress

261 Hawkes

849 Rich St

259 S. Yale

#### **Activity Progress Narrative:**



### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	30/15
# of Singlefamily Units	0	30/15

### **Beneficiaries Performance Measures**

	This Report Period			<b>Cumulative Actual Total / Expected</b>			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	15/0	0/0	15/15	100.00
# Renter Households	0	0	0	15/0	0/0	15/15	100.00

# **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 4410-440511 CHP - WHITTIER 25% SET ASIDE -

**RENTAL** 

Activity Title: WHITTIER LANDING/NSP/7-0109/270

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

SetAside-RO-B

**Projected Start Date:** 

08/20/2010

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LH - 25% Set-Aside

**Activity Status:** 

Completed

**Project Title:** 

(B) Purchase & Rehab; 25% SetAside for 50% AMI-Rental

**Projected End Date:** 

08/11/2011

**Completed Activity Actual End Date:** 

10/19/2012

**Responsible Organization:** 

City of Columbus1

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,505,400.00
Total Budget	\$0.00	\$1,505,400.00
Total Obligated	\$0.00	\$1,505,400.00
Total Funds Drawdown	\$0.00	\$1,505,400.00
Program Funds Drawdown	\$0.00	\$1,306,448.10
Program Income Drawdown	\$0.00	\$198,951.90
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,505,400.00
City of Columbus1	\$0.00	\$1,505,400.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Scattered site single family homes that are new build/rehab projects to provide affordable rental housing.

#### **Location Description:**

875 Gilbert

876 Linwood

834 Gilbert

871 Gilbert

874 Gilbert

1123 Columbus

1129 E. Columbus St.

785 S. 22nd

898 S. 22nd

571 Seiber

939 Wilson

720 Seibert

1147 Sycamore

1151 Sycamore

1110 Stanley

961Oakwood

951 Seymour 1092 Seymour

795 S. Champion

871 Studer



915 Studer 939 Studer 871 Wilson 992 Wilson 935 Wilson 973 Wilson

1051 &ndash 1053 Oakwood

#### **Activity Progress Narrative:**

Project was completed, just updating the Action Plan and QPR as of this report.

## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Properties	0	27/27

	This Report Period	<b>Cumulative Actual Total / Expected</b>
	Total	Total
# of Housing Units	0	27/27
# of Singlefamily Units	0	27/27

### **Beneficiaries Performance Measures**

	This Report Period			<b>Cumulative Actual Total / Expected</b>			
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	27/0	0/0	27/27	100.00
# Renter Households	0	0	0	27/0	0/0	27/27	100.00

### **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

### **No Other Match Funding Sources Found**

Other Funding Sources Amount



Grantee Activity Number: 4410-440511 FRANKLINTON - 25% - RENTAL

Activity Title: FDA/NSP1/2-2610/271

Activity Category: Activity Status:

Rehabilitation/reconstruction of residential structures Completed

Project Number: Project Title:

SetAside-RO-B (B) Purchase & Rehab; 25% SetAside for 50% AMI-Rental

Projected Start Date: Projected End Date:

08/10/2010

Benefit Type: Completed Activity Actual End Date:

01/30/2012

National Objective: Responsible Organization:

City of Columbus1

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$858,022.00
Total Budget	\$0.00	\$858,022.00
Total Obligated	\$0.00	\$858,022.00
Total Funds Drawdown	\$0.00	\$858,022.00
Program Funds Drawdown	\$0.00	\$858,022.00
Program Income Drawdown	\$0.00	\$0.00
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$858,022.00
City of Columbus1	\$0.00	\$858,022.00
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

06/02/2010

Direct Benefit (Households)

NSP Only - LH - 25% Set-Aside

3 duplexes and 1 SF home to be demolished and new built or rehab to the existing structure and used for rental properties.

#### **Location Description:**

28-30, 85-87 CYPRESS, 147-49 DAKOTA, 817-19 BELLOWS

#### **Activity Progress Narrative:**

Project was completed, just updating the Action Plan and QPR as of this report.

### **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	7/7
# of Singlefamily Units	0	7/7

#### **Beneficiaries Performance Measures**

This Report Period Cumulative Actual Total / Expected

Low Mod Total Low Mod Total Low/Mod%



# of Households	0	0	0	7/0	0/0	7/4	100.00
# Renter Households	0	0	0	7/0	0/0	7/4	100.00

## **Activity Locations**

No Activity Locations found.

# Other Funding Sources Budgeted - Detail

No Other Match Funding Sources Found

Other Funding Sources Amount



Grantee Activity Number: 4410-440511 HILLTOP-25% RENTAL Activity Title: HILLTOP HOUSING/NSP1/7-0109/265

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** SetAside-RO-B

**Projected Start Date:** 

08/13/2010

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LH - 25% Set-Aside

**Activity Status:** 

Completed

**Project Title:** 

(B) Purchase & Rehab; 25% SetAside for 50% AMI-Rental

**Projected End Date:** 

08/13/2011

**Completed Activity Actual End Date:** 

11/16/2012

**Responsible Organization:** 

City of Columbus1

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$1,565,054.67
Total Budget	\$0.00	\$1,565,054.67
Total Obligated	\$0.00	\$1,565,054.67
Total Funds Drawdown	\$0.00	\$1,565,054.67
Program Funds Drawdown	\$0.00	\$1,516,946.37
Program Income Drawdown	\$0.00	\$48,108.30
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$1,565,054.67
City of Columbus1	\$0.00	\$1,565,054.67
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Scattered site, single family development for new build/rehab projects to provide affordable rental housing. Project completed, cancelled remaining balance of \$11,174.33.

#### **Location Description:**

109 N. Burgess	147 Belvidere Ave.
271 S. Highland Ave	162 N. Eureka Ave.
75 Powell	716 S. Terrace Ave
102 N. Ogden	682 S. Ogden Ave
112 S. Richardson	664 S. Wayne Ave.
137 S. Richardson Ave	575 S. Eureka Ave.
349 S. Wheatland Ave	563 S. Wayne Ave
96 S. Warren Ave.	433 S. Burgess Ave.
146 N. Ogden Ave.	364 Midland Ave
166 N. Wayne Ave.	361 S. Richardson Ave.
230 S. Eureka Ave.	361 S. Burgess Ave.
337 S. Ogden Ave.	334 N. Ogden Ave.
2227 Safford Ave.	320 Midland Ave.
227 Columbian Ave.	205 N. Powell Ave.
211 N. Terrace Ave.	271 S. Highland Ave

#### **Activity Progress Narrative:**

Project was completed, just updating the Action Plan and QPR as of this report.



## **Accomplishments Performance Measures**

	This Report Period	Cumulative Actual Total / Expected
	Total	Total
# of Housing Units	0	30/30
# of Singlefamily Units	0	30/30

### **Beneficiaries Performance Measures**

	This Report Period		<b>Cumulative Actual Total / Expected</b>				
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	30/0	0/0	30/30	100.00
# Renter Households	0	0	0	30/0	0/0	30/30	100.00

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



Grantee Activity Number: 4410-440511-AHT 25% - RENTAL

Activity Title: AHT/CORNERSTONE/NSP1/2-2610/272

**Activitiy Category:** 

Rehabilitation/reconstruction of residential structures

**Project Number:** 

SetAside-RO-B

**Projected Start Date:** 

08/10/2010

**Benefit Type:** 

Direct Benefit (Households)

**National Objective:** 

NSP Only - LH - 25% Set-Aside

**Activity Status:** 

Completed

**Project Title:** 

(B) Purchase & Rehab; 25% SetAside for 50% AMI-Rental

**Projected End Date:** 

08/11/2011

**Completed Activity Actual End Date:** 

05/18/2012

**Responsible Organization:** 

City of Columbus1

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$469,460.18
Total Budget	\$0.00	\$469,460.18
Total Obligated	\$0.00	\$469,460.18
Total Funds Drawdown	\$0.00	\$469,460.18
Program Funds Drawdown	\$0.00	\$413,074.06
Program Income Drawdown	\$0.00	\$56,386.12
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$0.00	\$469,460.18
City of Columbus1	\$0.00	\$469,460.18
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Quad rehab project to provide affordable rental housing.

#### **Location Description:**

1221-1227 S. 22ND ST

#### **Activity Progress Narrative:**

The # of Housing Units, # of Properties, and # of SF Units were adjusted to be in line with actual totals for this project during this QPR.

Project was completed, just updating the Action Plan and QPR as of this report.

#### **Accomplishments Performance Measures**

This Report Period Cumulative Actual Total / Expected

Total Total

# of Properties -7 1/1

This Report Period Cumulative Actual Total / Expected

Total Total

# of Housing Units -4 4/4



### **Beneficiaries Performance Measures**

	This Report Period		<b>Cumulative Actual Total / Expected</b>				
	Low	Mod	Total	Low	Mod	Total Lo	ow/Mod%
# of Households	0	0	0	4/0	0/0	4/4	100.00
# Renter Households	0	0	0	4/0	0/0	4/4	100.00

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount

No Other Funding Sources Found

**Total Other Funding Sources** 



**Grantee Activity Number:** 450500 - Finance Staff

Activity Title: Finance and Management Staff

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

ADMIN-P&A 10% Planning & Admin Cap

Projected Start Date: Projected End Date:

01/01/2009 03/02/2013

Benefit Type: Completed Activity Actual End Date:

National Objective: Responsible Organization:

N/A City of Columbus1

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$568,007.00
Total Budget	\$0.00	\$568,007.00
Total Obligated	\$0.00	\$568,007.00
Total Funds Drawdown	\$5,287.42	\$403,831.81
Program Funds Drawdown	\$2,703.74	\$396,242.43
Program Income Drawdown	\$2,583.68	\$7,589.38
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$6,054.56	\$404,103.87
City of Columbus1	\$6,054.56	\$404,103.87
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

N/A

24CFR570.205,206: Department of Finance and Management, Grants Management - The Grants Management staff will assist in the administration of the Neighborhood Stabilization Program in a variety of financial and regulatory areas. Activities will include financial management, program monitoring, technical assistance, regulatory compliance, completion of required environmental reviews, loan servicing, prevailing wage compliance, project eligibility issues and the preparation of required federal reports. Major Components: Staff salaries, Advertising (publication of public notices), and Loan servicing costs (AmeriNational contract).

#### **Location Description:**

90 W. Broad Street Columbus, Ohio 43215

### **Activity Progress Narrative:**

Staff provided financial management services including budgeting, cash management, financial reconciliation and drawdown of NSP1 funds, completed environmental reviews of proposed projects, presented Section 3 regulatory compliance information to developers and contractors, and continued monitoring of NSP1 activites, including compliance with federal prevailing wage regulations.

#### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.



#### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.

## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

**No Other Match Funding Sources Found** 

Other Funding Sources Amount



**Grantee Activity Number:** 450500-Finance Staff Contracts

Activity Title: Finance and Mgt. Staff

Activity Category: Activity Status:

Administration Under Way

Project Number: Project Title:

ADMIN-P&A 10% Planning & Admin Cap

Projected Start Date: Projected End Date:

01/01/2009 03/02/2013

Benefit Type: Completed Activity Actual End Date:

N/A

National Objective: Responsible Organization:

N/A City of Columbus2

Overall	Apr 1 thru Jun 30, 2013	To Date
Total Projected Budget from All Sources	N/A	\$16,132.50
Total Budget	\$0.00	\$16,132.50
Total Obligated	\$0.00	\$16,132.50
Total Funds Drawdown	\$389.41	\$2,466.44
Program Funds Drawdown	\$140.00	\$719.47
Program Income Drawdown	\$249.41	\$1,746.97
Program Income Received	\$0.00	\$0.00
Total Funds Expended	\$389.41	\$2,466.44
City of Columbus2	\$389.41	\$2,466.44
Match Contributed	\$0.00	\$0.00

#### **Activity Description:**

Loan servicing contract for NSP1 projects managed by Finance.

### **Location Description:**

City Hall

#### **Activity Progress Narrative:**

### **Accomplishments Performance Measures**

No Accomplishments Performance Measures found.

### **Beneficiaries Performance Measures**

No Beneficiaries Performance Measures found.



## **Activity Locations**

No Activity Locations found.

## **Other Funding Sources Budgeted - Detail**

### **No Other Match Funding Sources Found**

Other Funding Sources Amount

No Other Funding Sources Found Total Other Funding Sources

# **Monitoring, Audit, and Technical Assistance**

Event Type	This Report Period	To Date
Monitoring, Audits, and Technical Assistance	0	50
Monitoring Visits	0	17
Audit Visits	0	0
Technical Assistance Visits	0	23
Monitoring/Technical Assistance Visits	0	10
Report/Letter Issued	0	28

