

Field Signal Check Form

Vendor/Contractor performing inspection Project Name/Number IMSA Certified Field Technician Level II Information					
			Name		Number
			Sig	nature	Completion Date
Intersection					
Contractor Technician to check each item for completeness for —fill out problems—note concerns or discrepancies					
1. <u>Ve</u>	nicular Signals a. Wiring b. Color code c. Terminal Block d. Dead Ends e. Hardware f. LED manufacturer	Notes			
2. <u>Pe</u>	destrian Signals a. Wiring b. Color code c. Attachment Hardware d. Dead Ends e. LED manufacturer	Notes			
3. <u>Po</u>	es a. Caps b. Weather heads c. Rake d. Cable pull grip e. Push button 42" f. Bracket arms	Notes			
4. <u>Sp</u>	an a. Preforms grips b. 3 bolt clamps c. Pole hardware d. Signal/Sign Hardware e. Lashing rods	Notes			
5. <u>Ma</u>	st Arms a. Attachment hardware b. Signal/Sign Attachments	Notes			
c. Verify cable grommets are installed as needed and list any concerns: 6. Note any items that need to be passed to City Inspector:					