| Std Dwg # | Sheet # | Revision Description |
|-----------|---------|---|
| 4021 | 3 | Corrected word "air entrapment" to "air entrainment" |
| | 3 | Enhanced sentence about duct sealing of conduits to include alternating layers of steel wool |
| | 3 | Added sentence requiring the pull box lid raised letters to be embossed rather than using bonded tags |
| 4022 | 3 | Corrected word "air entrapment" to "air entrainment" |
| | 3 | Enhanced sentence about duct sealing of conduits to include alternating layers of steel wool |
| | 3 | Added sentence requiring the pull box lid raised letters to be embossed rather than using bonded tags |
| 4023 | 1 & 2 | Removed ground bolt from pull box top section detail |
| | 4 | Corrected word "air entrapment" to "air entrainment" |
| | 4 | Enhanced sentence about duct sealing of conduits to include alternating layers of steel wool |
| | 4 | Added sentence requiring the pull box lid raised letters to be embossed rather than using bonded tags |
| 4106 | 2 | Removed 4" bolt projection dimension from drawing |
| 4121 | 1 | Added 29' dimension for combination pole height |
| | 2 | Created new sheet for non-combination pole details |
| | 5 | Specified cast aluminum as material for decorative bases |
| | 5 | Improved note for decorative base handhole alignment and size |
| | 8 | Changed dimension for combination pole tenon from 7" projection to 9" |
| 4162 | 2 | Updated cabinet foundation sizes to current (TS-2) cabinet standards |
| | 2 | Added detail for M36 stretch cabinet work pad |
| 4163 | 1 | Changed 5' pedestal anchor bolt size from 3/4" to 1" |
| | 1 | Updated material specification for pedestal anchor bolts from ASTM A307 to ASTM F1554 GR 55 |
| | 1 | Replaced dimension on detail for anchor bolt diameter with a reference to anchor bolt size table |
| | 1 | Updated top view detail expansion material location |

Signals and CTSS SCD Revision Log 06/16/20

| Std Dwg # | Sheet # | Revision Description |
|-----------|---------|---|
| 4201 | ALL | Standard drawing eliminated |
| 4250 | ALL | Standard drawing eliminated |
| 4251 | ALL | Standard drawing eliminated |
| 4252 | ALL | Standard drawing eliminated |
| 4300 | 1 | Added loop geometry and position specifications to SCD |
| 4332 | ALL | Standard drawing eliminated |
| 4333 | ALL | Standard drawing eliminated |
| | | |
| 4600 | NEW | Created new SCD: Messenger Wire Details for Fiber Optic Cable |
| 4601 | NEW | Created new SCD: Fiber Optic Cable Slack Storage Rack |
| 4602 | NEW | Created new SCD: Modified Conduit Riser |
| 4603 | NEW | Created new SCD: Aerial Fiber Optic Cable Strain Pole Entry |
| 4650 | NEW | Created new SCD: Wireless Radio Mounting Details |